



**NATIONAL IRRIGATION ADMINISTRATION
CY 2016 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF MARCH 31, 2024**


PROVINCE / SUBPROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT											
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)	
A. PROGRAMS																						
A1. GENERAL ADMINISTRATION AND	7,288,561	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
A2. SUPPORT TO OPERATIONS	641,452	-	-	-	4.08	-	13	-	-	-	24	223	13.64	11.75	-	49	-	-	-	-	-	-
A3. OPERATIONS	10,130,528	7,633	11,754	-	736.70	50.93	1,615	794,111	12.69	2.67	5,263	11,424	285.70	924.62	56.10	2,544	759,546	12.48	39.56	99.50	98.88	
TOTAL FOR PROGRAM	18,060,540	7,633	11,754	-	740.78	50.93	1,628	794,111	12.69	2.67	5,287	11,647	299.34	936.37	56.10	2,593	759,546	12.48	39.56	99.50	98.88	
B. PROJECTS																						
B1. FOREIGN ASSISTED PROJECTS	3,543,160	138	2,107	-	18.44	-	60	5,845	-	11.44	138	133	21.70	14.91	-	57	5,845	-	-	93.18	86.76	
B2. LOCALLY FUNDED PROJECTS	10,688,386	12,057	180	16.81	24.91	-	124	-	-	-	12,642	113	36.86	211.44	13.74	1,132	-	26.21	6.44	68.54	65.41	
TOTAL FOR PROJECTS	14,231,545	12,195	2,287	16.81	43.34	-	184	5,845	-	11.44	12,780	246	58.56	226.35	13.74	1,189	5,845	26.21	6.44	74.67	70.73	
GRAND TOTAL	32,292,086	19,828	14,041	16.81	784.12	50.93	1,812	799,956	12.69	14.11	18,067	11,893	357.89	1,162.73	69.84	3,782	765,391	38.69	46.00	85.08	82.52	

System Generated by Online Physical and Financial Accomplishment Information System


Consolidated by:


ENGR. REYNALDO D. NILO
Officer-in-charge, Corporate Planning Services

Reviewed by:


ENGR. EUSEBIO S. VILLAMANTO
Acting Department Manager, Operations Department

Approved by:


ENGR. REYNE B. UGAY
Acting Department Manager, Engineering Department


ENGR. ROBERT C. SUGUITAN
Senior Deputy Administrator



NATIONAL IRRIGATION ADMINISTRATION
CY 2016 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF MARCH 31, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
B2. LOCALLY FUNDED PROJECTS																					
Alfonso Lista Pump Irrigation Project	49,994.48	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Balikatan Sagip Patubig Program	203,474.73	927	-	-	2.88	-	15.00	-	-	-	927	5.00	-	2.86	-	11.00	-	-	-	100.00	100.00
Balog-Balog MPIP, Phase II	3,000,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Bantayan Irrigation Project	100,000.00	180	-	-	-	-	-	-	-	-	180	-	-	5.17	-	29.00	-	-	-	100.00	100.00
Bislig City Integrated Development Project-IC	139,000.00	405	-	-	-	-	-	-	-	-	345	-	-	-	-	-	-	-	-	100.00	100.00
Bongabong River Irrigation Project	100,000.00	-	-	-	-	-	-	-	-	-	-	-	-	7.06	-	18.00	-	-	-	100.00	100.00
Bugko Irrigation Project	233,378.00	30	-	-	-	-	-	-	-	-	30	-	-	14.02	-	110.00	-	-	-	100.00	96.29
Bulao Irrigation Project	30,000.00	-	-	-	-	-	-	-	-	-	-	-	-	4.84	-	14.00	-	-	-	100.00	100.00
Bulo Small Reservoir Irrigation Project	49,047.20	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Calbiga Irrigation Project	100,000.00	100	-	-	-	-	-	-	-	-	100	-	-	3.26	-	10.00	-	-	-	100.00	99.85
	1,088,685.00	798	-	-	-	-	-	-	-	-	798	-	-	34.49	-	20.00	-	-	-	89.99	76.52
Casecnan Multipurpose Irrigation Project-IC Phase II																					
Catarman-Bobon Irrigation Project	160,000.00	-	-	-	-	-	-	-	-	-	-	-	-	8.72	-	39.00	-	-	-	100.00	94.37
Dabubu Irrigation Project	22,007.03	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Dibuluan Irrigation Project	85,926.95	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Ditsaan-Ramain River IP	20,000.00	80	-	-	0.50	-	2.00	-	-	-	80	-	-	-	-	-	-	-	-	100.00	100.00
Establishment Of Groundwater Pump Irrigation Project	257,055.52	1,348	-	-	-	-	-	-	-	-	1,308	108	-	4.03	-	6.00	-	-	-	100.00	99.97
Feasibility Study And Detailed Engineering	275,166.63	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	80.59	48.10
Gandara Irrigation Project (Concepcion Nacube Area)	14,372.00	-	-	-	-	-	-	-	-	-	-	-	-	1.80	-	8.00	-	-	-	100.00	100.00
Hagbay Irrigation Project	40,000.00	-	-	-	-	-	-	-	-	-	-	-	-	0.20	-	14.00	-	-	-	100.00	100.00
Hilabangan Irrigation Project	50,000.00	60	-	-	-	-	-	-	-	-	60	-	-	0.47	-	1.00	-	-	-	100.00	100.00
Lison Valley Irrigation Project	25,000.00	-	-	-	-	-	-	-	-	-	65	-	-	-	-	-	-	-	-	100.00	100.00
Malinao Dam Improvement Project	200,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	29.54	23.41
Malitubog-Maridagao Irrigation Project Phase II	850,000.00	1,736	-	16.81	7.90	-	50.00	-	-	-	1,724	-	22.77	8.08	-	124.00	-	22.77	-	99.28	99.01
MAP Irrigation Project	25,000.00	-	-	-	-	-	-	-	-	-	-	-	-	1.40	-	-	-	-	-	100.00	100.00
Marikit Irrigation Project	50,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Nassiping PIP Ph. 1	95,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Pinipisakan Irrigation Project	232,948.30	-	-	-	-	-	-	-	-	-	-	-	7.95	7.80	-	130.00	-	3.44	6.44	100.00	95.35
Quipot Irrigation Project	165,550.00	800	180	-	-	-	-	-	-	-	584	-	-	-	-	-	-	-	-	99.40	87.90
Sapalan River Irrigation Project	50,000.00	-	-	-	-	-	-	-	-	-	-	-	-	3.95	-	8.00	-	-	-	100.00	100.00
Small Irrigation Project	1,345,717.94	5,233	-	-	-	-	-	-	-	-	5,226	-	6.14	77.46	13.74	452.00	-	-	-	99.26	98.58
Small Reservoir Irrigation Project	1,400,291.00	360	-	-	-	-	-	-	-	-	360	-	-	12.21	-	81.00	-	-	-	99.76	92.20
Talakag Irrigation Project Phase II	122,738.77	-	-	-	13.63	-	57.00	-	-	-	855	-	-	13.63	-	57.00	-	-	-	100.00	100.00
Umayam River Irrigation Project	58,032.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	98.80
Upper Saug River Irrigation Project	50,000.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Total for LOCALLY FUNDED PROJECTS	10,688,385.55	12,057	180	16.81	24.91	-	124.00	-	-	-	12,642	113	36.86	211.44	13.74	1,132.00	-	26.21	6.44	68.54	65.41
TOTAL FOR PROJECTS	14,231,545.18	12,195	2,287	16.81	43.34	-	184.00	5,845	-	11.44	12,780	246	58.56	226.35	13.74	1,189.00	5,845.00	26.21	6.44	74.67	70.73
GRAND TOTAL	32,292,085.65	19,828	14,041	16.81	784.12	50.93	1,812.00	799,956.00	12.69	14.11	18,067	11,893	357.89	1,162.73	69.84	3,782.00	765,391.18	38.69	46.00	85.08	82.52

System Generated by Online Physical and Financial Accomplishment Information System