



NATIONAL IRRIGATION ADMINISTRATION
CY 2022 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF SEPTEMBER 30, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
GENERAL ADMINISTRATION AND SUPPORT																					
Operating Subsidy	7,325,030	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	19.33
	221,390	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00
Operation and Maintenance of NIS Pump Irrigation Systems																					
Total for GENERAL ADMINISTRATION AND SUPPORT	7,546,420	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SUPPORT TO OPERATIONS																					
Establishment of Farmland GIS	95,912	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	40.34
Feasibility Study & Detailed Engineering (FSDE) and Pre-Engineering Activities of Various Projects	988,420	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	53.66
Irrigation Management Transfer Support Services (IMTSS)	183,884	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	63.03
Payment for ROW, Completion Works and Unpaid Claims Damages of Completed Projects	30,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Total for SUPPORT TO OPERATIONS	1,298,216	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
OPERATIONS																					
PROGRAM 1: Irrigation Systems Restoration Program	10,667,371	-	10,944	179.78	278.84	36.32	777	-	19.96	94.08	-	10,395	200.45	376.80	35.90	868	-	26.75	81.39	98.60	96.47
Sub-Program 1: National Irrigation Systems	10,078,066	-	10,944	172.16	209.70	1.54	476	-	19.96	94.08	-	10,395	195.12	311.10	1.30	528	-	26.75	81.39	98.52	96.34
Sub-Program 2: Communal Irrigation Systems	476,525	-	-	7.62	68.18	34.78	297	-	-	-	-	-	5.33	64.71	34.60	337	-	-	-	100.00	98.40
Sub-Program 3: Other Irrigation Systems	112,780	-	-	-	0.96	-	4	-	-	-	-	-	-	0.99	-	3	-	-	-	100.00	99.88
PROGRAM 2: Irrigation Systems Development Program	11,971,139	24,460	1,524	-	6.99	-	17	-	-	-	26,868	1,174	213.56	147.36	2.98	1,787	-	8.31	356.30	89.96	86.16
Sub-Program 1: New Irrigation Systems	2,670,000	1,375	-	-	-	-	-	-	-	-	4,809	-	104.57	69.12	-	867	-	-	355.00	91.06	86.57
Sub-Program 2: Establishment of Pump Irrigation Systems	2,388,154	12,501	760	-	-	-	-	-	-	-	12,239	760	107.79	23.68	-	573	-	8.31	-	100.00	92.85
Sub-Program 3: Small Reservoir Irrigation Projects	2,438,474	1,180	-	-	-	-	-	-	-	-	616	-	-	-	-	-	-	-	-	60.94	61.03
Sub-Program 4: Special Irrigation Projects	3,671,498	7,824	-	-	-	-	-	-	-	-	7,607	45	1.20	48.50	2.98	338	-	-	1.30	99.99	96.71
Sub-Program 5: Extension/Expansion Irrigation Systems	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Sub-Program 6: Other Irrigation Projects	803,013	1,580	764	-	6.99	-	17	-	-	-	1,596	369	-	6.06	-	9	-	-	-	98.66	93.01
Total for OPERATIONS	22,638,510	24,460	12,468	179.78	285.83	36.32	794	-	19.96	94.08	26,868	11,569	414.00	524.16	38.88	2,655	-	35.06	437.69	94.03	91.02
OTHER SOURCES																					
Special Provision	1,493,017	1,358	379	10.12	16.91	-	61	-	33.76	-	1,318	139	11.58	15.89	-	45	-	31.62	-	95.59	91.53
GRAND TOTAL	32,976,163	25,818	12,847	189.90	302.74	36.32	855	-	53.72	94.08	28,186	11,708	425.58	540.04	38.88	2,700	-	66.69	437.69	94.12	91.04

System Generated by Online Physical and Financial Accomplishment Information System

Prepared by:

Reviewed by:

Approved by:

ENGR. FERDINAND G. SALES
Acting Department Manager, Corporate Planning Services

ENGR. EUSEBIO S. VILLAMANTO
Acting Department Manager, Operations Department

ENGR. REYNE B. UGAY
Acting Department Manager, Engineering Department

ENGR. EDUARDO EDIE G. GUILLEN
Administrator



NATIONAL IRRIGATION ADMINISTRATION
CY 2022 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF SEPTEMBER 30, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)	
Upper Saug River Irrigation Project	72,000	244	-	-	-	-	-	-	-	-	573	-	-	-	-	-	-	-	-	100.00	64.87	
Kabulnan II Multi-Purpose Irrigation Power Project	10,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	82.67	
Lebak Integrated Irrigation Project	30,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
Upi Integrated River Irrigation Project	30,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	98.16	
LIBANG IP	150,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	98.65	
DITSAAN-RAMAIN RIP	50,000	200	-	-	-	-	-	-	-	-	193	-	-	-	-	-	-	-	-	100.00	100.00	
Sub-Program 2: Establishment of Pump Irrigation Systems	2,388,154	12,501	760	-	-	-	-	-	-	-	12,239	760	107.79	23.68	-	573	-	8.31	-	100.00	92.85	
Alfonso Lista Pump Irrigation Project	190,000	1,500	-	-	-	-	-	-	-	-	1,500	-	-	-	-	-	-	-	-	100.00	100.00	
Nassiping Pump Irrigation Project	150,000	861	-	-	-	-	-	-	-	-	861	-	-	-	-	-	-	-	-	100.00	63.20	
Chico River Pump Irrigation Project	673,601	7,700	-	-	-	-	-	-	-	-	7,541	-	107.79	23.68	-	573	-	8.31	-	100.00	88.35	
Solar Power-Driven Pump Irrigation Projects	1,294,154	1,947	760	-	-	-	-	-	-	-	1,845	760	-	-	-	-	-	-	-	100.00	97.13	
Electric/Fuel Power-Driven Pump Irrigation Projects	80,399	493	-	-	-	-	-	-	-	-	493	-	-	-	-	-	-	-	-	100.00	100.00	
Sub-Program 3: Small Reservoir Irrigation Projects	2,438,474	1,180	-	-	-	-	-	-	-	-	616	-	-	-	-	-	-	-	-	60.94	61.03	
Bayaoas Small Reservoir Irrigation Project	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	93.14	76.40	
Dumoloc Small Reservoir Irrigation Project	445,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	83.38	
Sulvec SRIP	151,360	300	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	99.32	84.54	
Marimay Small Reservoir Irrigation Project, Apayao	150,000	450	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.96	40.05	
Bulo SRIP	5,000	-	-	-	-	-	-	-	-	-	165	-	-	-	-	-	-	-	-	100.00	100.00	
BAYABAS SMALL RESERVOIR IRRIGATION PROJECT, BULACAN	350,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	12.00	47.39	
	200,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
BALBALUNGAO SMALL RESERVOIR IRRIGATION PROJECT																						
Macalelon SRIP	100,000	-	-	-	-	-	-	-	-	-	21	-	-	-	-	-	-	-	-	98.76	95.72	
Ibato-Iraan SRIP	35,114	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	88.10	
Bagtingon SRIP	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	67.69	51.52	
IBINGAN SRIP	50,000	255	-	-	-	-	-	-	-	-	255	-	-	-	-	-	-	-	-	34.15	24.59	
Bayuyan SRIP	200,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	17.17	15.80	
CABANO SRIP	200,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	20.99	6.42	
Hibale SRIP	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	4.36	4.23	
Mabini-Cayacay SRIP	52,000	95	-	-	-	-	-	-	-	-	95	-	-	-	-	-	-	-	-	96.74	93.93	
Calunasan SRIP	50,000	80	-	-	-	-	-	-	-	-	80	-	-	-	-	-	-	-	-	95.82	93.79	
Tulunan SRIP	150,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	97.95	
Sub-Program 4: Special Irrigation Projects	3,671,498	7,824	-	-	-	-	-	-	-	-	7,607	45	1.20	48.50	2.98	338	-	-	1.30	99.99	96.71	
Small Irrigation Projects (SIP)	3,661,498	7,809	-	-	-	-	-	-	-	-	7,592	45	1.20	48.50	2.98	338	-	-	1.30	99.99	96.74	
Didungol Small Irrigation Project	10,000	15	-	-	-	-	-	-	-	-	15	-	-	-	-	-	-	-	-	100.00	86.43	
Sub-Program 5: Extension/Expansion Irrigation Systems	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Sub-Program 6: Other Irrigation Projects	803,013	1,580	764	-	6.99	-	17	-	-	-	1,596	369	-	6.06	-	9	-	-	-	98.66	93.01	
Comprehensive Agrarian Reform Program-Irrigation Component (CARP-IC)	803,013	1,580	764	-	6.99	-	17	-	-	-	1,596	369	-	6.06	-	9	-	-	-	98.66	93.01	
Total for OPERATIONS	22,638,510	24,460	12,468	179.78	285.83	36.32	794	-	19.96	94.08	26,868	11,569	414.00	524.16	38.88	2,655	-	35.06	437.69	94.03	91.02	



NATIONAL IRRIGATION ADMINISTRATION
CY 2022 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF SEPTEMBER 30, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
OTHER SOURCES																					
SPECIAL PROVISION																					
Capacity Building Transition Activities	159,069	-	-	-	-	-	-	-	-	-										-	8.80
Climate Change Adaptation Works (Communal Systems)	62,000	-	-	-	-	-	-	-	-	-										100.00	93.99
Climate Change Adaptation Works (National Systems)	180,000	-	-	-	-		-		-											100.00	100.00
Electric/Fuel Power-Driven Pump Irrigation Projects	10,000	50	-	-	-	-	-	-	-	-	50									100.00	100.00
Solar Power-Driven Pump Irrigation Projects	60,000	116	-	-	-	-	-	-	-	-	76									71.67	72.00
Sulvec SRIP	40,000	-	-	-	-	-	-	-	-	-										99.14	58.61
Quipot Irrigation Project	100,000	-	-	-	-	-	-	-	-	-										100.00	99.98
Repair of Communal Irrigation Systems	72,800			0.12	0.32		42						0.12	0.70		25				100.00	100.00
Repair of National Irrigation Systems	246,405	-	-	10.00	16.59	-	19	-	13.95	-		10	11.46	15.19		19		14.55		100.00	98.75
Restoration of Communal Irrigation Systems	50,000	-	250	-	-	-	-	-	-	-										89.05	53.10
Restoration of National Irrigation Systems	59,067		129									129								100.00	100.00
Payment for ROW, Completion Works and Unpaid Claims	23,677																			-	-
Damages of Completed Projects																					
Improvement of Service Roads in National Irrigation Systems	170,000	-	-	-	-	-	-	-	19.81	-						1		17.07		100.00	97.32
Marimay Small Reservoir Irrigation Project, Apayao	30,000	-	-	-	-	-	-	-	-	-										100.00	100.00
BALBALUNGAO SMALL RESERVOIR IRRIGATION PROJECT	130,000	-	-	-	-	-	-	-	-	-										100.00	100.00
Bonot-Bonot SRIP	50,000	-	-	-	-	-	-	-	-	-										30.18	28.43
Hibulangan SRIP	50,000	1,192	-	-	-	-	-	-	-	-	1,192									100.00	86.04
Total for SPECIAL PROVISION	1,493,017	1,358	379	10.12	16.91	-	61	-	33.76	-	1,318	139	11.58	15.89	-	45	-	31.62	-	95.59	91.53
GRAND TOTAL	32,976,163	25,818	12,847	189.90	302.74	36.32	855	-	53.72	94.08	28,186	11,708	425.58	540.04	38.88	2,700	-	66.69	437.69	94.12	91.04

System Generated by Online Physical and Financial Accomplishment Information System