



Republic of the Philippines
OFFICE OF THE PRESIDENT
NATIONAL IRRIGATION ADMINISTRATION
CENTRAL OFFICE



CY 2016 IRRIGATION PROGRAM
STATUS OF REPORT ON ACCOMPLISHMENT
AS OF DECEMBER 31, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
A. PROGRAMS																					
A1. GENERAL ADMINISTRATION AND SUPPORT	7,288,561	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
A2. SUPPORT TO OPERATIONS	641,452	-	-	-	4.08	-	13	-	-	-	-	223	13.64	11.75	-	49	-	-	-	-	-
A3. OPERATIONS	10,130,528	7,633	11,754	-	721.90	50.93	1,538	794,111.00	12.69	2.67	5,263	11,424	285.70	894.92	56.10	2,499	759,546.18	10.15	39.56	99.50	98.98
TOTAL FOR PROGRAMS	18,060,540	7,633	11,754	-	725.98	50.93	1,551	794,111.00	12.69	2.67	5,263	11,647	299.34	906.67	56.10	2,548	759,546.18	10.15	39.56	99.50	98.98
B. PROJECTS																					
B1. FOREIGN ASSISTED PROJECTS	3,543,160	138	2,107	-	18.44	-	60	-	-	11.44	138	133	21.70	14.91	-	57	-	-	-	93.18	86.76
B2. LOCALLY FUNDED PROJECTS	10,688,386	12,057	180	-	2.88	-	15	-	-	-	12,642	113	-	2.86	-	11	-	-	-	68.64	66.92
TOTAL FOR PROJECTS	14,231,545	12,195	2,287	-	21.32	-	75	-	-	11.44	12,780	246	21.70	17.77	-	68	-	-	-	74.75	71.86
GRAND TOTAL	32,292,086	19,828	14,041	-	747.30	50.93	1,626	794,111.00	12.69	14.11	18,043	11,893	321.04	924.44	56.10	2,616	759,546.18	10.15	39.56	85.12	83.22

System Generated by Online Physical and Financial Accomplishment Information System

Prepared by:

ENGR. FERDINAND G. SALES
Manager, Corporate Planning Services

Reviewed by:

ENGR. EUSEBIO S. VILLAMANTO
Manager, Operations Department

Approved by:

ENGR. EDUARDO EDDIE G. GUILLEN
Administrator



Republic of the Philippines
OFFICE OF THE PRESIDENT
NATIONAL IRRIGATION ADMINISTRATION
CENTRAL OFFICE



CY 2016 IRRIGATION PROGRAM
STATUS OF REPORT ON ACCOMPLISHMENT
AS OF DECEMBER 31, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT											
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)	
A. PROGRAMS																						
A1. General Administration And Support	7,288,561	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Total for GENERAL ADMINISTRATION AND SUPPORT	7,288,561	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
A2. SUPPORT TO OPERATIONS																						
1.Irrigation Management Transfer Support Services	79,134	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	80.38	
2. Quick Response Fund (QRF)	499,133	-	-	-	4.08	-	13	-	-	-	-	223	13.64	11.75	-	49	-	-	-	-	99.57	
3. Right-Of-Way Of Unpaid Claims 1	63,185	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Total for SUPPORT TO OPERATIONS	641,452	-	-	-	4.08	-	13	-	-	-	-	223	13.64	11.75	-	49	-	-	-	-	-	
A3. OPERATIONS																						
Agno RIS Extension Project	1,150,419	2,333	218	-	34.00	-	-	-	-	-	419	-	65.87	36.96	-	276.00	7.24	-	26.44	100.00	99.28	
Aklan RIS	200,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	90.81	
Ambayon RIS Improvement Project	100,000	-	310	-	3.50	-	20	-	-	-	-	310	-	3.50	-	20	-	-	-	100.00	100.00	
Agaycay RIS	79,899	-	90	-	-	-	-	-	-	-	-	90	-	-	-	-	-	-	-	100.00	100.00	
Climate Change	196,399	-	-	-	-	-	-	-	-	-	-	-	1.20	2.95	-	26	-	-	-	100.00	90.06	
ClimateChange-Yolanda	501,443	-	266	-	55.43	-	43	-	-	2.67	-	266	0.44	67.70	-	61	-	-	-	100.00	99.99	
Coconet-Communal Irrigation System	37,602	-	-	-	-	-	-	85,145.00	-	-	-	-	-	2.00	-	-	76,881.03	-	-	100.00	97.90	
Coconet-Nationa Irrigation System	225,428	-	-	-	-	-	-	708,966.00	-	-	-	-	-	-	-	-	682,657.91	-	-	100.00	99.73	
Communal Irrigation System Extension	730,366	2,513	554	-	40.32	2.14	126	-	-	-	2,344	704	3.40	52.13	1.18	250	-	-	-	100.00	99.94	
Comprehensive Agrarian Reform Project- Irrigation Comp	236,793	425	487	-	9.74	-	121	-	-	-	318	268	1.25	16.87	-	73	-	-	-	100.00	99.61	
Daet-Talisay RIS	130,000	-	108	-	-	-	-	-	-	-	-	108	-	-	-	-	-	-	-	100.00	100.00	
Lasang RIS	96,158	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
Lower Sibuguey I RIS Extension Project	140,000	180	-	-	-	-	-	-	-	-	129	-	-	-	-	-	-	-	-	100.00	100.00	
Lower Sibuguey II RIS Ext'n. Project	148,880	552	-	-	-	-	-	-	-	-	244	-	-	-	-	-	-	-	-	100.00	100.00	
Malaig RIS Extension Project	72,000	600	-	-	-	-	-	-	-	-	600	-	-	-	-	-	-	-	-	100.00	100.00	
National Irrigation System Extension	574,003	1,030	150	-	27.00	6.50	44	-	-	-	1,096	162	5.62	37.66	9.00	142	-	-	0.06	91.29	91.29	
Repair Of Groundwater Pump Irrigation System	275,070	-	1,168	-	21.78	7.90	42	-	-	-	-	1,168	22.90	23.96	6.03	66	-	-	-	100.00	99.32	
Repair, Operation & Maintenance Of NIS Pump Irrigation	157,885	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	
Restoration/Repair Of Existing Communal Irrigation Syste	2,422,029	-	6,011	-	285.89	34.39	705	-	-	-	113	6,034	11.51	325.39	39.89	1,052	-	-	1.00	100.00	99.97	
Restoration/Repair Of Existing National Irrigation System	2,311,142	-	2,210	-	226.84	-	428	-	-	-	-	2,114	173.51	268.45	-	471	-	-	12.06	100.00	100.00	
Rinconada Integrated Irrigation System	199,857	-	182	-	17.40	-	9	-	-	-	-	200	-	57.34	-	56	-	-	-	100.00	100.00	
Service Roads-Communal Irrigation System	65,156	-	-	-	-	-	-	-	12.69	-	-	-	-	-	-	6	-	10.15	-	100.00	100.00	
Upper Sibuguey RIS Extension Project	80,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
Total for OPERATIONS	10,130,528	7,633	11,754	-	721.90	50.93	1,538	794,111.00	12.69	2.67	5,263	11,424	285.70	894.92	56.10	2,499	759,546.18	10.15	39.56	99.50	98.98	
TOTAL FOR PROGRAMS	18,060,540	7,633	11,754	-	725.98	50.93	1,551	794,111.00	12.69	2.67	5,263	11,647	299.34	906.67	56.10	2,548	759,546.18	10.15	39.56	99.50	98.98	
B. PROJECTS																						
B1. FOREIGN ASSISTED PROJECTS																						
Jalaur River Multipurpose Project, Stage II	2,730,500	138	-	-	-	-	-	-	-	-	138	-	-	-	-	-	-	-	-	100.00	100.00	
National Irrigation Sector Rehabilitation And Improvemei	718,224	-	2,107	-	18.44	-	60	-	-	11.44	-	133	-	14.91	-	45	-	-	-	67.10	36.12	
Participatory Irrigation Development Project	77,950	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	1.64	
Small Reservoir Irrigation Project	16,485	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
Total for FOREIGN ASSISTED PROJECTS	3,543,160	138	2,107	-	18.44	-	60	-	-	11.44	138	133	-	14.91	-	45	-	-	-	93.18	86.76	
B2. LOCALLY FUNDED PROJECTS																						
Alfonso Lista Pump Irrigation Project	49,994	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
Balikatan Sagip Patubig Program	203,475	927	-	-	2.88	-	15	-	-	-	927	5	-	2.86	-	11	-	-	-	100.00	100.00	

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
Balog-Balog MPIP, Phase II	3,000,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Bantayan Irrigation Project	100,000	180	-	-	-	-	-	-	-	-	180	-	-	-	-	-	-	-	-	100.00	100.00
Bislig City Integrated Development Project-IC	139,000	405	-	-	-	-	-	-	-	-	345	-	-	-	-	-	-	-	-	100.00	100.00
Bongabong River Irrigation Project	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Bugko Irrigation Project	233,378	30	-	-	-	-	-	-	-	-	30	-	-	-	-	-	-	-	-	100.00	99.45
Bulao Irrigation Project	30,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Bulo Small Reservoir Irrigation Project	49,047	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Calbiga Irrigation Project	100,000	100	-	-	-	-	-	-	-	-	100	-	-	-	-	-	-	-	-	100.00	99.85
Casecnan Multipurpose Irrigation Project-IC Phase II	1,088,685	798	-	-	-	-	-	-	-	-	798	-	-	-	-	-	-	-	-	89.99	76.52
Catarman-Bobon Irrigation Project	160,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	97.36
Dabubu Irrigation Project	22,007	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Dibuluan Irrigation Project	85,927	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Ditsaan-Ramain River Irrigation Project	20,000	80	-	-	-	-	-	-	-	-	80	-	-	-	-	-	-	-	-	100.00	100.00
Establishment Of Groundwater Pump Irrigation Project	257,056	1,348	-	-	-	-	-	-	-	-	1,308	108	-	-	-	-	-	-	-	100.00	99.99
Feasibility Study And Detailed Engineering	275,167	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	48.10
Gandara Irrigation Project (Concepcion Nacube Area)	14,372	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Hagbay Irrigation Project	40,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Hilabangan Irrigation Project	50,000	60	-	-	-	-	-	-	-	-	60	-	-	-	-	-	-	-	-	100.00	100.00
Lison Valley Irrigation Project	25,000	-	-	-	-	-	-	-	-	-	65	-	-	-	-	-	-	-	-	100.00	100.00
Malinao Dam Improvement Project	200,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	29.54	29.54
Malitubog-Maridagao Irrigation Project Phase II	850,000	1,736	-	-	-	-	-	-	-	-	1,724	-	-	-	-	-	-	-	-	100.00	100.00
MAP Irrigation Project	25,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Marikit Irrigation Project	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Nassiping Pump Irrigation Project Phase 1	95,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Pinipisakan Irrigation Project	232,948	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Quipot Irrigation Project	165,550	800	180	-	-	-	-	-	-	-	584	-	-	-	-	-	-	-	-	100.00	92.89
Sapalan River Irrigation Project	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Small Irrigation Project	1,345,718	5,233	-	-	-	-	-	-	-	-	5,226	-	-	-	-	-	-	-	-	99.25	98.72
Small Reservoir Irrigation Project	1,400,291	360	-	-	-	-	-	-	-	-	360	-	-	-	-	-	-	-	-	100.00	99.55
Talakag Irrigation Project Phase II	122,739	-	-	-	-	-	-	-	-	-	855	-	-	-	-	-	-	-	-	100.00	100.00
Umayam River Irrigation Project	58,032	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	98.80
Upper Saug River Irrigation Project	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Total for LOCALLY FUNDED PROJECTS	10,688,386	12,057	180	-	2.88	-	15	-	-	-	12,642	113	-	2.86	-	11	-	-	-	68.64	66.92
TOTAL FOR PROJECTS	14,231,545	12,195	2,287	-	21.32	-	75	-	-	11.44	12,780	246	-	17.77	-	56	-	-	-	74.75	71.86
GRAND TOTAL	32,292,086	19,828	14,041	-	747.30	50.93	1,626	794,111.00	12.69	14.11	18,043	11,893	299.34	924.44	56.10	2,604	759,546.18	10.15	39.56	85.12	83.22