



Republic of the Philippines
OFFICE OF THE PRESIDENT
NATIONAL IRRIGATION ADMINISTRATION
CENTRAL OFFICE



CY 2022 IRRIGATION PROGRAM
STATUS OF REPORT ON ACCOMPLISHMENT
AS OF DECEMBER 31, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
GENERAL ADMINISTRATION AND SUPPORT																					
Operating Subsidy	7,325,030	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	19.33
Operation and Maintenance of NIS Pump Irrigation Systems	221,390	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00
Total for GENERAL ADMINISTRATION AND SUPPORT	7,546,420	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SUPPORT TO OPERATIONS																					
Establishment of Farmland GIS	95,912	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	40.34
Feasibility Study & Detailed Engineering (FSDE)	988,420	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	55.59
and Pre-Engineering Activities of Various Projects																					
Irrigation Management Transfer Support	183,884	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	63.11
Services (IMTSS)																					
Payment for ROW, Completion Works and Unpaid	30,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Claims Damages of Completed Projects																					
Total for SUPPORT TO OPERATIONS	1,298,216	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
OPERATIONS																					
PROGRAM 1: Irrigation Systems Restoration Program	10,667,371	-	10,944	179.78	278.84	36.32	777	-	19.96	94.08	-	10,405	205.49	376.80	35.90	868	-	26.75	81.89	298.60	295.25
Sub-Program 1: National Irrigation Systems	10,078,066	-	10,944	172.16	209.70	1.54	476	-	19.96	94.08	-	10,405	200.16	311.10	1.30	528	-	26.75	81.89	98.60	96.86
Sub-Program 2: Communal Irrigation Systems	476,525	-	-	7.62	68.18	34.78	297	-	-	-	-	-	5.33	64.71	34.60	337	-	-	-	100.00	98.51
Sub-Program 3: Other Irrigation Systems	112,780	-	-	-	0.96	-	4	-	-	-	-	-	-	0.99	-	3	-	-	-	100.00	99.88
PROGRAM 2: Irrigation Systems Development Program	11,971,139	24,460	1,524	-	6.99	-	17	-	-	-	27,051	1,174	104.57	75.18	-	875	-	-	355.00	90.40	87.20
Sub-Program 1: New Irrigation Systems	2,670,000	1,375	-	-	-	-	-	-	-	-	4,816	-	104.57	69.12	-	866	-	-	355.00	91.49	87.87
Sub-Program 2: Establishment of Pump Irrigation Systems	2,388,154	12,501	760	-	-	-	-	-	-	-	12,239	760	-	-	-	-	-	-	-	100.00	95.04
Sub-Program 3: Small Reservoir Irrigation Projects	2,438,474	1,180	-	-	-	-	-	-	-	-	792	-	-	-	-	-	-	-	-	62.63	61.67
Sub-Program 4: Special Irrigation Projects	3,671,498	7,824	-	-	-	-	-	-	-	-	7,607	45	-	-	-	-	-	-	-	99.99	97.28
Sub-Program 5: Extension/Expansion Irrigation Systems	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Sub-Program 6: Other Irrigation Projects	803,013	1,580	764	-	6.99	-	17	-	-	-	1,596	369	-	6.06	-	9	-	-	-	98.66	93.07
Total for OPERATIONS	22,638,510	24,460	12,468	179.78	285.83	36.32	794	-	19.96	94.08	27,051	11,579	310.06	451.98	35.90	1,743	-	26.75	436.89	188.50	185.23
OTHER SOURCES																					
SPECIAL PROVISION	1,493,017	1,358	379	10.12	16.91	-	61	-	33.76	-	1,318	139	11.58	15.89	-	45	-	31.62	-	95.71	92.89
GRAND TOTAL	32,976,163	25,818	12,847	189.90	302.74	36.32	855	-	53.72	94.08	28,369	11,718	321.64	467.87	35.90	1,788	-	58.38	436.89	94.38	91.86

System Generated by Online Physical and Financial Accomplishment Information System

Prepared by:

ENGR. FERDINAND G. SALES
Manager, Corporate Planning Services

Reviewed by:

ENGR. EUSEBIO S. VILLAMANTO
Manager, Operations Department

Approved by:

ENGR. REYNE B. JGAY
Manager, Engineering Department

ENGR. EDUARDO EDDIE G. GUILLEN
Administrator



PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT											
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)		
GENERAL ADMINISTRATION AND SUPPORT																							
Operating Subsidy	7,325,030	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	19.33		
Operation and Maintenance of NIS Pump Irrigation Systems	221,390	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00		
Total for GENERAL ADMINISTRATION AND SUPPORT	7,546,420	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
SUPPORT TO OPERATIONS																							
Establishment of Farmland GIS	95,912	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	40.34		
Feasibility Study & Detailed Engineering (FSDE) and Pre-Engineering Activities of Various Projects	988,420	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	55.59		
Irrigation Management Transfer Support Services (IMTSS)	183,884	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	63.11		
Payment for ROW, Completion Works and Unpaid Claims Damages of Completed Projects	30,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Total for SUPPORT TO OPERATIONS	1,298,216	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
OPERATIONS																							
PROGRAM 1: Irrigation Systems Restoration Program	10,667,371	-	10,944	179.78	278.84	36.32	777	-	19.96	94.08	-	10,405	205.49	376.80	35.90	868	-	26.75	81.89	98.68	96.96		
Sub-Program 1: National Irrigation Systems	10,078,066	-	10,944	172.16	209.70	1.54	476	-	19.96	94.08	-	10,405	200.16	311.10	1.30	528	-	26.75	81.89	98.60	96.86		
Restoration of National Irrigation Systems	4,255,574	-	10,930	-	-	-	-	-	-	-	-	10,391	39.00	28.41	-	23	-	6.04	-	100.00	99.05		
Agos RIS Improvement Project	50,000	-	14	-	0.69	-	1	-	-	-	-	14	-	0.24	-	-	-	-	-	100.00	96.40		
Mindanao Irrigation Development Project	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Climate Change Adaptation Works (National Systems)	1,821,956	-	-	-	-	-	-	-	-	-	-	-	-	0.61	-	7	-	-	-	97.76	92.11		
Repair of National Irrigation Systems	3,601,036	-	-	172.16	209.01	1.54	475	-	0.26	-	-	-	161.16	281.84	1.30	495	-	0.46	-	100.00	99.24		
Improvement of Service Roads in National Irrigation Systems	249,500	-	-	-	-	-	-	-	19.70	94.08	-	-	-	-	-	3	-	20.25	81.89	100.00	98.77		
Sub-Program 2: Communal Irrigation Systems	476,525	-	-	7.62	68.18	34.78	297	-	-	-	-	-	5.33	64.71	34.60	337	-	-	-	100.00	98.51		
Repair of Communal Irrigation Systems	476,525	-	-	7.62	68.18	34.78	297	-	-	-	-	-	5.33	64.71	34.60	337	-	-	-	100.00	98.51		
Sub-Program 3: Other Irrigation Systems	112,780	-	-	-	0.96	-	4	-	-	-	-	-	-	0.99	-	3	-	-	-	100.00	99.88		
Repair of Pump Irrigation Systems	112,780	-	-	-	0.96	-	4	-	-	-	-	-	-	0.99	-	3	-	-	-	100.00	99.88		
PROGRAM 2: Irrigation Systems Development Program	11,971,139	24,460	1,524	-	6.99	-	17	-	-	-	27,051	1,174	104.57	75.18	-	875	-	-	355.00	90.40	87.20		
Sub-Program 1: New Irrigation Systems	2,670,000	1,375	-	-	-	-	-	-	-	-	4,816	-	104.57	69.12	-	866	-	-	355.00	91.49	87.87		
Ilocos Norte -Ilocos Sur-Abra Irrigation Project	10,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00		
Ilocos Sur Transbasin Project (ISTP)	10,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00		
Lower Agno River Irrigation System Improvement Project	960,000	931	-	-	-	-	-	-	-	-	820	-	104.57	69.12	-	866	-	-	355.00	100.00	100.00		
Lower Apayao River Irrigation Project (LARIP), Apayao	5,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	94.49	83.60		
Dibuluan River Irrigation Project	70,000	-	-	-	-	-	-	-	-	-	300	-	-	-	-	-	-	-	-	100.00	100.00		
Tumauini River Multi Purpose Project	150,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	82.93	79.24		
Balog-Balog Multipurpose Project Phase II	800,000	-	-	-	-	-	-	-	-	-	2,869	-	-	-	-	-	-	-	-	75.39	68.04		
Upper Gumain Irrigation Project	50,000	-	-	-	-	-	-	-	-	-	54	-	-	-	-	-	-	-	-	100.00	100.00		
Panay River Basin Integrated Development Project (PRBIDP)	10,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	72.12	86.48		
Jalaur River Multi-Purpose Project Stage 2	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00		
Tanjay-Bais River Irrigation Project	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	96.51	88.33		
Bantayan Irrigation Project, Northern Samar	35,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	99.94		
Manat National Irrigation Project	128,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	98.77		
Upper Saug River Irrigation Project	72,000	244	-	-	-	-	-	-	-	-	573	-	-	-	-	-	-	-	-	100.00	64.87		
Kabulnan II Multi-Purpose Irrigation Power Project	10,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	82.61		

[illegible]

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
Hibulangan Small Reservoir Irrigation Project	50,000	1,192	-	-	-	-	-	-	-	-	1,192	-	-	-	-	-	-	-	-	100.00	86.04
Total for SPECIAL PROVISION	1,493,017	1,358	379	10.12	16.91	-	61	-	33.76	-	1,318	139	11.58	15.89	-	45	-	31.62	-	95.71	92.89
GRAND TOTAL	32,976,163	25,818	12,847	189.90	302.74	36.32	855	-	53.72	94.08	28,369	11,718	321.64	467.87	35.90	1,788	-	58.38	436.89	94.38	91.86

System Generated by Online Physical and Financial Accomplishment Information System