



Republic of the Philippines
OFFICE OF THE PRESIDENT
NATIONAL IRRIGATION ADMINISTRATION
CENTRAL OFFICE



CY 2023 IRRIGATION PROGRAM
STATUS OF REPORT ON ACCOMPLISHMENT
AS OF DECEMBER 31, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
GENERAL ADMINISTRATION AND SUPPORT																					
Operating Subsidy	8,175,224	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	12.74
	431,176	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	94.21
Operation and Maintenance of NIS Pump Irrigation Systems																					
Total for GENERAL ADMINISTRATION AND SUPPORT	8,606,400	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SUPPORT TO OPERATIONS																					
Establishment of Farmland GIS	474,647	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	6.90
Feasibility Study & Detailed Engineering (FSDE)	392,374	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	55.96
and Pre-Engineering Activities of Various Projects																					
Irrigation Management Transfer Support	484,069	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	32.39
Services (IMTSS)																					
Payment for ROW, Completion Works and Unpaid	30,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Claims Damages of Completed Projects																					
Heavy Equipment Procurement for Irrigation Systems	776,000																			22.51	17.15
Quick Response Fund (QRF)	300,000													0.36		7					90.31
Total for SUPPORT TO OPERATIONS	2,457,090	-	-	-	-	-	-	-	-	-	-	-	-	0.36		7	-	-	-	-	-
OPERATIONS																					
PROGRAM 1: Irrigation Systems Restoration Program	21,099,612	-	19,108	145.82	615.58	66.17	2,273	-	106.85	66.60	-	18,221	184.90	735.68	61.89	2,220	-	126.64	65.97	98.37	92.57
Sub-Program 1: National Irrigation Systems	13,056,256		6,473	105.55	284.10	2.04	720		106.85	62.65	-	6,370	151.28	277.80	2.11	714	-	99.64	63.07	99.25	94.00
Sub-Program 2: Communal Irrigation Systems	7,462,948	-	12,635	35.21	328	59.57	1,493	-	-	3.95	-	11,851	28.60	454.26	55.22	1,450	-	27.00	2.90	96.70	89.71
Sub-Program 3: Other Irrigation Systems	580,408	-	-	5.06	3.20	4.56	60	-	-	-	-	-	5.02	3.62	4.56	56	-	-	-	100.00	97.11
PROGRAM 2: Irrigation Systems Development Program	9,306,600	15,152	1,407	-	1.49	-	144	-	-	-	10,727	794	-	4.39	1.40	127	-	-	-	80.31	70.54
Sub-Program 1: New Irrigation Systems	2,350,876	2,280	-	-	-	-	-	-	-	-	985	-	-	-	-	-	-	-	-	65.08	60.65
Sub-Program 2: Establishment of Pump Irrigation Systems	2,024,583	2,984	989	-	-	-	-	-	-	-	1,707	406	-	-	-	-	-	-	-	69.89	61.31
Sub-Program 3: Small Reservoir Irrigation Projects	1,415,732	3,882	-	-	-	-	-	-	-	-	2,391	-	-	-	-	-	-	-	-	78.21	64.83
Sub-Program 4: Special Irrigation Projects	2,589,602	4,804	-	-	-	-	-	-	-	-	4,469	-	-	-	-	-	-	-	-	97.67	87.41
Sub-Program 5: Extension/Expansion Irrigation Systems	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Sub-Program 6: Other Irrigation Projects	925,807	1,202	418	-	1.49	-	144	-	-	-	1,176	388	-	4.39	1.40	127	-	-	-	96.42	77.39
Total for OPERATIONS	30,406,212	15,152	20,515	145.82	617.07	66.17	2,417	-	106.85	66.60	10,727	19,015	184.90	740.07	63.29	2,347	-	126.64	65.97	92.95	86.11
GRAND TOTAL	41,469,702	15,152	20,515	145.82	617.07	66.17	2,417	-	106.85	66.60	10,727	19,015	184.90	740.43	63.29	2,354	-	126.64	65.97	91.19	84.39

System Generated by Online Physical and Financial Accomplishment Information System.

Prepared by:

ENGR. FERDINAND G. SALES
Manager, Corporate Planning Services

Reviewed by:

ENGR. EUSEBIO S. VILLAMANTO
Manager, Operations Department

Approved by:

ENGR. REYNE B. NGAY
Manager, Engineering Department

ENGR. EDUARDO EDDIE G. GUILLEN
Administrator

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)	
Lower Apayao River Irrigation Project (LARIP), Apayao	5,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
Lebak Integrated Irrigation Project	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	88.09	
Libang Irrigation Project	150,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	61.99	61.99	
Lison Valley Irrigation Project	35,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	99.92	
Lusod Integrated National Irrigation Project	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	56.00	17.96	
Malinao Dam Improvement Project	5,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Manat National Irrigation Project	150,000	272	-	-	-	-	-	-	-	-	120	-	-	-	-	-	-	-	-	99.68	89.34	
Tumauni River Multi-Purpose Project	10,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	99.50	99.50	
Panay River Basin Integrated Development Project (PRBIDP)	10,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	95.46	
Pangasinan Irrigation Project	20,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Pinipisakan Irrigation Project	130,000	448	-	-	-	-	-	-	-	-	260	-	-	-	-	-	-	-	-	99.15	95.47	
Jalaur River Multi-Purpose Project Stage 2	175,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	90.78	90.78	
Tanjay-Bais River Irrigation Project	148,037	100	-	-	-	-	-	-	-	-	100	-	-	-	-	-	-	-	-	100.00	92.12	
Upi Integrated River Irrigation Project	100,000	91	-	-	-	-	-	-	-	-	91	-	-	-	-	-	-	-	-	100.00	91.51	
Sub-Program 2: Establishment of Pump Irrigation Systems	2,024,583	2,984	989	-	-	-	-	-	-	-	1,707	406	-	-	-	-	-	-	-	69.89	61.31	
Solar Power-Driven Pump Irrigation Projects	2,024,583	2,984	989	-	-	-	-	-	-	-	1,707	406	-	-	-	-	-	-	-	69.89	61.31	
Sub-Program 3: Small Reservoir Irrigation Projects	1,415,732	3,882	-	-	-	-	-	-	-	-	2,391	-	-	-	-	-	-	-	-	78.21	64.83	
Bagtingon Small Reservoir Irrigation Project	150,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	95.78	95.78	
Balasig Small Reservoir Irrigation Project	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	95.02	86.85	
Balbalungao Small Reservoir Irrigation Project	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	68.12	64.23	
Bayaoas Small Reservoir Irrigation Project	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	85.79	58.35	
Bayabas Small Reservoir Irrigation Project	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
Bayuyan Small Reservoir Irrigation Project	20,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	8.88	4.18	
Cabano Small Reservoir Irrigation Project	55,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	39.61	16.12	
Calapangan Small Reservoir Irrigation Project	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	80.81	58.76	
Calunasan Small Reservoir Irrigation Project	20,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	79.04	78.13	
Dumoloc Small Reservoir Irrigation Project	200,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	39.87	7.67	
Hibale Small Reservoir Irrigation Project	10,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.86	-	
Hibulangan Small Reservoir Irrigation Project	164,981	2,750	-	-	-	-	-	-	-	-	1,558	-	-	-	-	-	-	-	-	99.28	93.34	
Ibato-Iraan Small Reservoir Irrigation Project	56,113	172	-	-	-	-	-	-	-	-	172	-	-	-	-	-	-	-	-	70.99	15.29	
Linoan Small Reservoir Irrigation Project	15,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	13.22	
Macalelon Small Reservoir Irrigation Project	124,638	-	-	-	-	-	-	-	-	-	246	-	-	-	-	-	-	-	-	81.01	66.69	
Sta. Rita Small Reservoir Irrigation Project	200,000	960	-	-	-	-	-	-	-	-	415	-	-	-	-	-	-	-	-	99.41	95.23	
Tulunan Small Reservoir Irrigation Project	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
Sub-Program 4: Special Irrigation Projects	2,589,602	4,804	-	-	-	-	-	-	-	-	4,469	-	-	-	-	-	-	-	-	97.67	87.41	
Small Irrigation Projects (SIP)	2,589,602	4,804	-	-	-	-	-	-	-	-	4,469	-	-	-	-	-	-	-	-	97.67	87.41	
Sub-Program 5: Extension/Expansion Irrigation Systems	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Sub-Program 6: Other Irrigation Projects	925,807	1,202	418	-	1.49	-	144	-	-	-	1,176	388	-	4.39	1.40	127	-	-	-	96.42	77.39	
Comprehensive Agrarian Reform Program-Irrigation Component (CARP-IC)	925,807	1,202	418	-	1.49	-	144	-	-	-	1,176	388	-	4.39	1.40	127	-	-	-	98.53	80.50	
Total for OPERATIONS	30,406,212	15,152	20,515	145.82	617.07	66.17	2,417	-	106.85	66.60	10,727	19,015	184.90	740.07	63.29	2,347	-	126.64	65.97	92.95	86.11	
OTHER SOURCES																						
I. CALAMITY FUNDS																						
National Disaster Risk Reduction and Management Fund	68,700	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	92.91	
II. UNPROGRAMMED FUNDS																						
Chico River Pump Irrigation Project	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Total for OTHER SOURCES	68,700	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	92.91	
GRAND TOTAL	41,538,402	15,152	20,515	145.82	617.07	66.17	2,417	-	106.85	66.60	10,727	19,015	184.90	740.43	63.29	2,354	-	126.64	65.97	91.19	84.39	

System Generated by Online Physical and Financial Accomplishment Information System.