



Republic of the Philippines
OFFICE OF THE PRESIDENT
NATIONAL IRRIGATION ADMINISTRATION
CENTRAL OFFICE



CY 2020 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF MARCH 31, 2025

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
GENERAL ADMINISTRATION AND SUPPORT																					
Payment of NIA's Obligation to CE-Casencan for Water delivery fee	3,546,506	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Operation and Maintenance of NIS Pump Irrigation Systems	284,848	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	99.87
Operating Subsidy	5,759,150	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	9.57
Total for GENERAL ADMINISTRATION AND SUPPORT	9,590,504	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SUPPORT TO OPERATIONS																					
Establishment of Farmland GIS	86,951	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	77.81
Feasibility Study & Detailed Engineering (FSDE) and Pre-Engineering Activities of Various Projects	706,493	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	65.81
Irrigation Management Transfer Support Services (IMTSS)	94,682	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	58.30
Payment for ROW, Completion Works & Unpaid Claims and Damages of Completed Projects	110,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Total for SUPPORT TO OPERATIONS	998,125	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
OPERATIONS																					
PROGRAM 1: Irrigation Systems Restoration Program	9,135,949	-	9,350	116.70	674.04	49.41	1,999	94,964.89	53.49	290.36	-	9,053	106.37	677.01	47.83	2,064	100,174.94	54.89	291.56	99.43	99.11
Sub-Program 1: National Irrigation Systems	6,579,065	-	6,020	105.39	435.05	7.85	858	78,720.89	53.11	289.06	-	5,574	96.89	435.23	6.27	853	83,829.94	53.51	290.26	99.24	99.04
Sub-Program 2: Communal Irrigation Systems	2,365,617	-	3,330	9.12	230.99	38.06	1,107	16,244.00	0.38	1.30	-	3,479	7.61	233.62	38.18	1,176	16,345.00	1.38	1.30	99.92	99.35
Sub-Program 3: Other Irrigation Systems	191,267	-	-	2.19	8.00	3.51	34	-	-	-	-	-	1.88	8.16	3.39	35	-	-	-	100.00	98.60
PROGRAM 2: Irrigation Systems Development Program	15,326,187	26,787	1,545	3.40	134.30	42.00	627	-	-	62.24	28,227	1,543	3.80	141.16	43.93	788	-	-	44.26	96.18	97.09
Sub-Program 1: New Irrigation Systems	5,388,334	7,618	677	-	65.31	-	151	-	-	61.39	8,596	677	-	68.02	-	186	-	-	43.41	89.66	95.06
Sub-Program 2: Establishment of Pump Irrigation Systems	2,507,659	4,773	-	-	-	-	-	-	-	-	4,773	-	-	-	-	-	-	-	-	100.00	99.31
Sub-Program 3: Small Reservoir Irrigation Projects	1,320,108	-	-	-	-	-	-	-	-	-	535	-	-	-	-	-	-	-	-	98.10	95.63
Sub-Program 4: Special Irrigation Projects	5,073,181	11,636	96	-	11.72	28.03	99	-	-	-	11,528	95	-	11.73	28.04	99	-	-	-	99.93	98.16
Sub-Program 5: Extension/Expansion Irrigation Systems	450,474	1,465	-	2.83	22.32	6.10	145	-	-	-	1,464	-	2.78	18.55	6.10	157	-	-	-	100.00	98.74
Sub-Program 6: Other Irrigation Projects	586,432	1,296	772	0.57	34.95	7.88	232	-	-	0.85	1,332	771	1.02	42.86	9.80	346	-	-	0.85	100.00	98.99
Total for OPERATIONS	24,462,136	26,787	10,895	120.10	808.34	91.41	2,626	94,964.89	53.49	352.60	28,227	10,596	110.17	818.16	91.76	2,852	100,174.94	54.89	335.83	97.39	97.84
OTHER SOURCES																					
INTEGRATED RESOURCES AND ENVIRONMENT MANAGEMENT PROJECT (INREMP-IFAD)	180,857	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	94.09
NATIONAL DISASTER RISK REDUCTION MANAGEMENT FUND	333,576	-	-	-	3.18	-	2	-	-	-	-	-	-	6.42	-	14	-	-	-	100.00	99.97
SPECIAL PROVISION	467,029	140	295	14.20	10.85	-	29	-	0.40	25.91	151	321	14.00	10.87	-	15	-	0.40	25.91	100.00	99.44
Total for OTHER SOURCES	981,462	140	295	14.20	14.02	-	31	-	0.40	25.91	151	321	14.00	17.28	-	29	-	0.40	25.91	100.00	98.64
GRAND TOTAL	36,032,228	26,927	11,190	134.30	822.36	91.41	2,657	94,965	53.90	378.51	28,379	10,917	124.17	835.45	91.76	2,881	100,174.94	55.30	361.74	97.49	96.71

System Generated by Online Physical and Financial Accomplishment Information System

Prepared by:

ENGR. FERDINAND G. SALES
Manager, Corporate Planning Services

Reviewed by:

ENGR. EUSEBIO S. VILLAMANTO
Manager, Operations Department

Approved by:

ENGR. REYNE B. UGAY
Manager, Engineering Department

ENGR. EDUARDO EDDIE G. GUILLAN
Administrator



Republic of the Philippines
OFFICE OF THE PRESIDENT
NATIONAL IRRIGATION ADMINISTRATION
CENTRAL OFFICE



CY 2020 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF MARCH 31, 2025

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
GENERAL ADMINISTRATION AND SUPPORT																					
	3,546,506	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Payment of NIA's Obligation to CE-Casencan for Water delivery fee																					
Operation and Maintenance of NIS Pump Irrigation Systems	284,848	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	99.87
Operating Subsidy	5,759,150	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	9.57
Total for GENERAL ADMINISTRATION AND SUPPORT		9,590,504	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SUPPORT TO OPERATIONS																					
Establishment of Farmland GIS	86,951	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	77.81
Feasibility Study & Detailed Engineering (FSDE)	706,493	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	65.81
and Pre-Engineering Activities of Various Projects																					
Irrigation Management Transfer Support	94,682	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	58.30
Services (IMTSS)																					
Payment for ROW, Completion Works & Unpaid	110,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Claims and Damages of Completed Projects																					
Total for SUPPORT TO OPERATIONS		998,125	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
OPERATIONS																					
PROGRAM 1: Irrigation Systems Restoration Program	9,135,949	-	9,350	116.70	674.04	49.41	1,999	94,964.89	53.49	290.36	-	9,053	106.37	677.01	47.83	2,064	100,174.94	54.89	291.56	99.43	99.11
Sub-Program 1: National Irrigation Systems	6,579,065	-	6,020	105.39	435.05	7.85	858	78,720.89	53.11	289.06	-	5,574	96.89	435.23	6.27	853	83,829.94	53.51	290.26	99.24	99.04
Climate Change Adaptation Works (National Systems)	998,221	-	-	20.47	14.50		171			2.82	-	10	14.92	16.41		191		-	3.82	100.00	99.53
Coconet Slope Protection in National Irrigation Systems	95,251	-	-	-	0.02			78,720.89			-	-	-	1.37		2	83,821.94	-	-	100.00	99.99
Improvement of Service Roads in National Irrigation Systems	543,982	-	-	0.15	-	-	3	-	48.95	215.11	-	-	-	-	-	3	-	48.97	217.48	100.00	99.90
National Irrigation Sector Rehabilitation and Improvement Project (NISRIIP)	50,076	-	-	-	-		-		-		-	-	-	-	-	-	-	-	-	-	-
Lasang RIS Improvement Project, Davao del Norte	200,000	-	-	-	28.90		-		-		-	-	-	28.90	-	-	8.00	-	-	100.00	100.00
Agos RIS Improvement Project, Quezon	50,000	-	-	-	4.66	2.35	27		0.72		-	-	-	4.54	0.77	28	-	1.10	-	100.00	98.82
Repair of National Irrigation Systems	3,486,128	-	100	81.21	305.63	0.06	457	-	3.44	59.89	-	100	78.56	308.31	0.06	458	-	3.44	59.89	100.00	99.81
Restoration of National Irrigation Systems	1,155,407	-	5,920	3.56	81.35	5.44	200			11.25	-	5,464	3.41	75.70	5.44	171	-	-	9.08	100.00	99.93
Sub-Program 2: Communal Irrigation Systems	2,365,617	-	3,330	9.12	230.99	38.06	1,107	16,244.00	0.38	1.30	-	3,479	7.61	233.62	38.18	1,176	16,345.00	1.38	1.30	99.92	99.35
Coconet Slope Protection in Communal Irrigation Systems	16,500	-	-	-	-			16,244.00			-	-	-	-			16,244.00		-	100.00	100.00
Repair of Communal Irrigation Systems	1,733,639	-	-	6.76	186.89	14.64	850		0.38	1.00	-	10	5.25	191.89	14.87	927	-	1.38	1.00	100.00	99.30
Restoration of Communal Irrigation Systems	615,477	-	3,330	2.36	44.10	23.42	257	-	-	0.30	-	3,469	2.36	41.73	23.31	249	101.00	-	0.30	99.68	99.47
Sub-Program 3: Other Irrigation Systems	191,267	-	-	2.19	8.00	3.51	34	-	-	-	-	-	1.88	8.16	3.39	35	-	-	-	100.00	98.60
Repair of Groundwater Pump Irrigation Systems	191,267	-	-	2.19	8.00	3.51	34				-	-	1.88	8.16	3.39	35	-	-	-	100.00	98.60
PROGRAM 2: Irrigation Systems Development Program	15,326,187	26,787	1,545	3.40	134.30	42.00	627	-	-	62.24	28,227	1,543	3.80	141.16	43.93	788	-	-	44.26	96.18	97.09
Sub-Program 1: New Irrigation Systems	5,388,334	7,618	677	-	65.31	-	151	-	-	61.39	8,596	677	-	68.02	-	186	-	-	43.41	89.66	95.06
Lower Apayao Irrigation Project, Apayao	120,855	-	-	-	-						-	-	-	-			-	-	-	100.00	100.00
Ilocos Norte Irrigation Project - Stage II, Ilocos Norte	25,700	-	-	-	-						-	-	-	-			-	-	-	100.00	100.00
Ilocos Sur Transbasin Project, Ilocos Sur	55,000	-	-	-	-						-	-	-	-			-	-	-	100.00	100.00
Lower Agno River Irrigation System Improvement Project, Pangasinan	800,000	1,814	677	-	65.31		151			61.39	1,814	677	-	68.02	-	186	-	-	43.41	100.00	100.00
Dibuluan River Irrigation Project, Isabela	28,362	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Tumauini River Multipurpose Project, Isabela	130,660	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	99.41	97.17
Balog-Balog Multipurpose Project Phase II, Tarlac	789,757	-	-	-	-	-	-	-	-	-	1,297	-	-	-	-	-	-	-	-	100.00	99.54
North Lawis Palongohan IP, Zambales	120,000	430	-	-	-	-	-	-	-	-	430	-	-	-	-	-	-	-	-	100.00	100.00
Upper Gumain River Irrigation Project, Pampanga	55,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Marikit Irrigation Project, Nueva Ecija	16,500	45	-	-	-	-	-	-	-	-	45	-	-	-	-	-	-	-	-	100.00	100.00

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT											
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)		
OTHER SOURCES																							
LOAN PROCEED																							
INTEGRATED RESOURCES AND ENVIRONMENT MANAGEMENT PROJECT (INREMP-IFAD)	180,857	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	94.09		
Total for LOAN PROCEED	180,857	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	94.09		
NDRRMF																							
National Disaster Risk Reduction Management Fund (Communal Systems)	303,976	-	-	-	0.61	-	2	-	-	-	-	-	-	3.85	-	14	-	-	-	100.00	99.97		
National Disaster Risk Reduction Management Fund (National Systems)	29,600	-	-	-	2.57	-	-	-	-	-	-	-	-	2.57	-	-	-	-	-	100.00	100.00		
Total for NDRRMF	333,576	-	-	-	3.18	-	2	-	-	-	-	-	-	6.42	-	14	-	-	-	100.00	99.97		
SPECIAL PROVISION																							
Climate Change Adaptation Works (Communal Systems)	3,000	-	-	-	-	-	1	-	-	-	-	-	-	-	-	1	-	-	-	100.00	99.00		
Climate Change Adaptation Works (National Systems)	6,000	-	-	-	-	-	2	-	-	-	-	-	-	-	-	2	-	-	-	100.00	99.00		
Establishment of Groundwater Pump IP (EGPIP)	10,000	5	-	-	-	-	-	-	-	-	63	-	-	-	-	-	-	-	-	100.00	100.00		
Rehabilitation of Communal Irrigation Systems (under INREMP-IFAD Financing Reallocation Project)	16,346	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	86.16		
Jalaur River Multipurpose Project	100,000	95	-	-	-	-	-	-	-	-	48	26	-	-	-	-	-	-	-	100.00	100.00		
Dibuluan River Irrigation Project	5,059	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00		
Dabubu River Irrigation Project	6,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00		
Nassiping Pump Irrigation Project	4,048	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00		
Repair of Communal Irrigation Systems	71,430	-	-	0.20	4.87	-	9	-	-	-	-	-	-	5.53	-	6	-	-	-	100.00	100.00		
Repair of National Irrigation Systems	120,000	-	-	14.00	4.01	-	1	-	-	25.91	-	-	14.00	3.66	-	-	-	-	25.91	100.00	100.00		
Restoration of Communal Irrigation Systems	61,956	-	295	-	1.97	-	16	-	-	-	-	295	-	1.67	-	6	-	-	-	100.00	99.62		
Improvement of Service Roads in National Irrigation Systems	3,190	-	-	-	-	-	-	-	0.40	-	-	-	-	-	-	-	-	0.40	-	100.00	100.00		
Small Irrigation Projects (SIP)	60,000	40	-	-	-	-	-	-	-	-	40	-	-	-	-	-	-	-	-	100.00	99.95		
Total for SPECIAL PROVISION	467,029	140	295	14.20	10.85	-	29	-	0.40	25.91	151	321	14.00	10.87	-	15	-	0.40	25.91	100.00	99.44		
Total for OTHER SOURCES	981,462	140	295	14.20	14.02	-	31	-	0.40	25.91	151	321	14.00	17.28	-	29	-	0.40	25.91	100.00	98.64		
GRAND TOTAL	36,032,228	26,927	11,190	134.30	822.36	91.41	2,657	94,965	53.90	378.51	28,379	10,917	124.17	835.45	91.76	2,881	100,174.94	55.30	361.74	97.49	96.71		

System Generated by Online Physical and Financial Accomplishment Information System