



Republic of the Philippines
OFFICE OF THE PRESIDENT
NATIONAL IRRIGATION ADMINISTRATION
CENTRAL OFFICE



CY 2021 IRRIGATION PROGRAM
STATUS OF REPORT ON ACCOMPLISHMENT
AS OF MARCH 31, 2025

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT									
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
GENERAL ADMINISTRATION AND SUPPORT																					
Payment of NIA's Obligation to CE-Casencan for Water delivery fee	3,447,801	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Operation and Maintenance of NIS Pump Irrigation Systems	264,976	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	98.95
Operating Subsidy	7,476,122	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Total for GENERAL ADMINISTRATION AND SUPPORT	11,188,899	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SUPPORT TO OPERATIONS																					
Establishment of Farmland GIS	115,327	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	95.69
Feasibility Study & Detailed Engineering (FSDE) and Pre-Engineering Activities of Various Projects	735,912	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	68.07
Irrigation Management Transfer Support Services (IMTSS)	139,214	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	66.82
Payment for ROW, Completion Works and Unpaid Claims Damages of Completed Projects	10,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Total for SUPPORT TO OPERATIONS	1,000,453	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
OPERATIONS																					
PROGRAM 1: Irrigation Systems Restoration Program	6,457,735	-	4,282	214.53	168.77	1.92	201	-	82.01	182.76	-	3,842	269.90	178.43	1.92	221	-	85.64	248.17	99.83	99.55
Sub-Program 1: National Irrigation Systems	6,252,243	-	4,282	206.16	165.88	-	182	-	82.01	182.76	-	3,842	261.53	174.31	-	202	-	85.64	246.17	99.83	99.56
Sub-Program 2: Communal Irrigation Systems	15,730	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	90.06
Sub-Program 3: Other Irrigation Systems	189,762	-	-	8.37	2.89	1.92	19	-	-	-	-	-	8.37	4.12	1.92	19	-	-	2.00	99.74	99.97
PROGRAM 2: Irrigation Systems Development Program	12,965,837	19,607	995	3.25	14.35	6.96	68	-	-	-	20,035	1,001	11.94	69.83	6.96	505	-	-	29.76	92.55	89.32
Sub-Program 1: New Irrigation Systems	5,062,880	6,007	337	-	-	-	-	-	-	-	5,998	337	5.38	41.13	-	272	-	-	29.76	82.61	81.88
Sub-Program 2: Establishment of Pump Irrigation Systems	2,201,543	2,302	30	-	-	-	-	-	-	-	2,306	30	-	-	-	-	-	-	-	98.52	88.89
Sub-Program 3: Small Reservoir Irrigation Projects	1,074,380	42	-	-	-	-	-	-	-	-	555	-	-	-	-	-	-	-	-	95.11	85.40
Sub-Program 4: Special Irrigation Projects	3,559,578	8,491	72	1.06	9.93	6.96	42	-	-	-	8,389	78	1.06	9.93	6.96	42	-	-	-	100.02	98.46
Sub-Program 5: Extension/Expansion Irrigation Systems	466,456	1,366	-	2.19	0.50	-	3	-	-	-	1,366	-	5.50	9.99	-	89	-	-	-	100.00	99.34
Sub-Program 6: Other Irrigation Projects	601,000	1,399	556	-	3.92	-	23	-	-	-	1,421	556	-	8.78	-	102	-	-	-	99.90	98.72
Total for OPERATIONS	19,423,571	19,607	5,277	217.78	183.12	8.88	269	-	82.01	182.76	20,035	4,843	281.84	248.26	8.88	726	-	85.64	277.93	94.97	92.72
OTHER SOURCES																					
INTEGRATED RESOURCES AND ENVIRONMENT MANAGEMENT PROJECT (INREMP-IFAD)	173,774	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	88.96
SPECIAL PROVISION	283,065	87	20	20.85	1.04	-	-	-	0.30	-	52	48	20.85	1.93	-	1	-	0.49	-	100.00	90.35
Total for OTHER SOURCES	456,839	87	20	20.85	1.04	-	-	-	0.30	-	52	48	20.85	1.93	-	1	-	0.49	-	100.00	89.82
GRAND TOTAL	32,069,762	19,694	5,297	238.63	184.16	8.88	269	-	82.31	182.76	20,087	4,891	302.69	250.19	8.88	727	-	86.13	277.93	95.09	92.66

System Generated by Online Physical and Financial Accomplishment Information System

Prepared by:

ENGR. FERDINAND G. SALES
Manager, Corporate Planning Services

Reviewed by:

ENGR. EUSEBIO S. VILLAMANTO
Manager, Operations Department

Approved by:

ENGR. REYNE B. UGAY
Manager, Engineering Department

ENGR. EDUARDO EDDIE G. GUILLEN
Administrator

CY 2021 IRRIGATION PROGRAM
STATUS OF REPORT ON ACCOMPLISHMENT
AS OF MARCH 31, 2025

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
GENERAL ADMINISTRATION AND SUPPORT																					
Payment of NIA's Obligation to CE-Casecanan for Water delivery fee	3,447,801	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Operation and Maintenance of NIS Pump Irrigation Systems	264,976	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	98.95
Operating Subsidy	7,476,122	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Total for GENERAL ADMINISTRATION AND SUPPORT	11,188,899	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SUPPORT TO OPERATIONS																					
Establishment of Farmland GIS	115,327	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	95.69
Feasibility Study & Detailed Engineering (FSDE) and Pre-Engineering Activities of Various Projects	735,912	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	68.07
Irrigation Management Transfer Support Services (IMTSS)	139,214	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	66.82
Payment for ROW, Completion Works and Unpaid Claims Damages of Completed Projects	10,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Total for SUPPORT TO OPERATIONS	1,000,453	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
OPERATIONS																					
PROGRAM 1: Irrigation Systems Restoration Program	6,457,735	-	4,282	214.53	168.77	1.92	201	-	82.01	182.76	-	3,842	269.90	178.43	1.92	221	-	85.64	248.17	99.83	99.55
Sub-Program 1: National Irrigation Systems	6,252,243	-	4,282	206.16	165.88	-	182	-	82.01	182.76	-	3,842	261.53	174.31	-	202	-	85.64	246.17	99.83	99.56
Climate Change Adaptation Works (National Systems)	1,107,723	-	-	-	-	-	-	-	-	-	-	-	-	2.18	-	7	-	-	-	99.05	98.13
Improvement of Service Roads in National Irrigation Systems	649,371	-	-	-	-	-	-	-	75.51	145.46	-	-	-	-	-	1	-	75.47	147.66	100.00	99.83
Abra River Irrigation System Improvement Project, Abra	300,000	-	200	-	3.00	-	1	-	-	-	-	200	-	3.00	-	1	-	-	-	100.00	100.00
Angat Maasim RIS Improvement Project, Bulacan	100,000	-	-	74.00	1.50	-	-	-	0.50	21.00	-	-	74.00	1.50	-	-	-	0.50	21.00	100.00	100.00
Colo Layac Balsik RIS Improvement Project, Bulacan	100,000	-	-	2.30	2.30	-	3	-	-	-	-	-	5.00	2.30	-	4	-	-	-	100.00	100.00
Agos RIS Improvement Project, Quezon	90,000	-	22	-	-	-	1	-	-	-	-	22	-	-	-	1	-	-	-	100.00	99.99
Lasang RIS Improvement Project, Davao del Norte	70,000	-	177	-	-	-	-	-	-	-	-	177	-	-	-	-	-	-	-	100.00	100.00
Repair of National Irrigation Systems	3,335,830	-	725	129.86	158.93	-	174	-	6.00	16.30	-	775	182.53	159.81	-	182	-	9.67	44.51	100.00	99.92
Restoration of National Irrigation Systems	499,319	-	3,158	-	0.15	-	3	-	-	-	-	2,668	-	5.53	-	6	-	-	33.00	100.00	99.39
Sub-Program 2: Communal Irrigation Systems	15,730	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	90.06
Repair of Communal Irrigation Systems	15,730	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	90.06
Sub-Program 3: Other Irrigation Systems	189,762	-	-	8.37	2.89	1.92	19	-	-	-	-	-	8.37	4.12	1.92	19	-	-	2.00	99.74	99.97
Repair of Pump Irrigation Systems	189,762	-	-	8.37	2.89	1.92	19	-	-	-	-	-	8.37	4.12	1.92	19	-	-	2.00	99.74	99.97
PROGRAM 2: Irrigation Systems Development Program	12,965,837	19,607	995	3.25	14.35	6.96	68	-	-	-	20,035	1,001	11.94	69.83	6.96	505	-	-	29.76	92.55	89.32
Sub-Program 1: New Irrigation Systems	5,062,880	6,007	337	-	-	-	-	-	-	-	5,998	337	5.38	41.13	-	272	-	-	29.76	82.61	81.88
Lower Apayao River Irrigation Project, Apayao	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	98.27	100.00
Ilocos Norte Irrigation Project - Stage II, Ilocos Norte	25,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Ilocos Sur Transbasin Project, Ilocos Sur	25,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Lower Agno River Irrigation System Improvement Project, Pangasinan	800,000	3,714	337	-	-	-	-	-	-	-	3,715	337	5.38	41.13	-	272	-	-	29.76	100.00	100.00
Dabubu Irrigation Project, Isabela	30,472	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Dibuluan River Irrigation Project, Isabela	23,205	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Tumauni River Multipurpose Project, Isabela	135,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	98.36	97.34
Balog-Balog Multipurpose Project-Phase II	400,000	-	-	-	-	-	-	-	-	-	665	-	-	-	-	-	-	-	-	97.58	96.30

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
Sub-Program 5: Extension/Expansion Irrigation Systems	466,456	1,366	-	2.19	0.50	-	3	-	-	-	1,366	-	5.50	9.99	-	89	-	-	-	100.00	99.34
Extension/Expansion of Existing Communal Irrigation Systems	370,144	1,075	-	2.19	0.50	-	3	-	-	-	1,075	-	5.50	9.99	-	89	-	-	-	100.00	99.51
Extension/Expansion of Existing National Irrigation Systems	96,312	291	-	-	-	-	-	-	-	-	291	-	-	-	-	-	-	-	-	100.00	98.66
Sub-Program 6: Other Irrigation Projects	601,000	1,399	556	-	3.92	-	23	-	-	-	1,421	556	-	8.78	-	102	-	-	-	99.90	98.72
Comprehensive Agrarian Reform Program-Irrigation Component (CARP-IC)	601,000	1,399	556	-	3.92	-	23	-	-	-	1,421	556	-	8.78	-	102	-	-	-	99.90	98.72
Total for OPERATIONS	19,423,571	19,607	5,277	217.78	183.12	8.88	269	-	82.01	182.76	20,035	4,843	281.84	248.26	8.88	726	-	85.64	277.93	94.97	92.72
OTHER SOURCES																					
LOAN PROCEED																					
INTEGRATED RESOURCES AND ENVIRONMENT MANAGEMENT PROJECT (INREMP-IFAD)	173,774	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	88.96
Total for LOAN PROCEED	173,774	-	-	-	-	-	-	-	-	-										100.00	88.96
SPECIAL PROVISION																					
Communal Irrigation System Extension	1,314	40	-	-	-	-	-	-	-	-	5	-	-	-	-	-	-	-	-	100.00	99.71
EGPIP-Solar Power-Driven Pump Irrigation Projects	26,400	22	-	-	-	-	-	-	-	-	22	-	-	-	-	-	-	-	-	100.00	100.00
Mabini Cayacay Small Reservoir Irrigation Project, Bohol	25,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	-
Balog-Balog Multipurpose Project Phase II	20,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	88.95
National Irrigation System Extension	20,000	25	-	-	-	-	-	-	-	-	25	-	-	-	-	-	-	-	-	100.00	100.00
Repair of National Irrigation Systems	156,665	-	-	20.85	1.04	-	-	-	-	-	-	-	20.85	1.93	-	1	-	-	-	100.00	100.00
Restoration of Communal Irrigation Systems	28,686	-	20	-	-	-	-	-	-	-	-	48	-	-	-	-	-	-	-	100.00	99.84
Improvement of Service Roads in National Irrigation Systems	5,000	-	-	-	-	-	-	-	0.30	-	-	-	-	-	-	-	-	0.49	-	100.00	98.91
Total for SPECIAL PROVISION	283,065	87	20	20.85	1.04	-	-	-	0.30	-	52	48	20.85	1.93	-	1	-	0.49	-	100.00	90.35
Total for OTHER SOURCES	456,839	87	20	20.85	1.04	-	-	-	0.30	-	52	48	20.85	1.93	-	1	-	0.49	-	100.00	89.82
GRAND TOTAL	32,069,762	19,694	5,297	238.63	184.16	8.88	269	-	82.31	182.76	20,087	4,891	302.69	250.19	8.88	727	-	86.13	277.93	95.09	92.66

System Generated by Online Physical and Financial Accomplishment Information System