

CY 2017 Irrigation Program  
 Status Report on Accomplishment  
 As of 09/2020


PARTICULARS	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Repair and Rehabilitation Works						NEW	RESTO	Repair and Rehabilitation Works						PHY (%)	FIN (%)		
				Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)			Gravel (km)	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)			Concrete Road (km)	Gravel (km)
PROGRAMS																					
GAAS	10,711,537	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
STO	993,390	-	-	-	-	-	-	-	-	-	-	-	5.52	21.29	-	32	-	-	-	-	-
OPERATIONS	15,299,700	10,303	13,046	247.07	1,103.98	66.18	3,447	344,906	18.71	66.81	6,675	16,011	463.11	1,561.49	109.35	4,989	384,047	19.94	164.30	99.21	92.47
PROGRAMS	27,004,627	10,303	13,046	247.07	1,103.98	66.18	3,447	344,906	18.71	66.81	6,675	16,011	468.63	1,582.78	109.35	5,021	384,047	19.94	164.30	99.21	92.47
PROJECTS																					
LFP	9,554,575	12,794	153	-	8.24	-	2	-	-	-	12,606	310	47.51	337.38	120.39	1,475	-	1.22	2.49	79.43	74.88
FAP	3,170,129	-	45	-	10.31	-	2	-	-	-	-	-	-	10.41	-	3	-	-	-	57.85	56.81
PROJECTS	12,724,704	12,794	198	-	18.55	-	4	-	-	-	12,606	310	47.51	347.80	120.39	1,478	-	1.22	2.49	74.23	70.53
GRAND TOTAL	39,729,331	23,097	13,244	247.07	1,122.53	66.18	3,451	344,906	18.71	66.81	19,281	16,321	516.14	1,930.58	229.74	6,499	384,047	21.16	166.80	87.87	82.51

System Generated by Online Physical and Financial Information System

Prepared by:

  
**ARISTOTELE JUAN C. SALAS**  
 Information Technology Officer II

Submitted by:

  
**ISIDORA M. CAMAYA**  
 Manager, Management Information Division

Noted by:

  
**ROGELIA C. DELA TORRE**  
 Manager, Corporate Planning Services

CY 2017 Irrigation Program  
Status Report on Accomplishment  
As of 09/2020

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET												ACCOMPLISHMENT													
		NEW	RESTO	REHAB	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	Jobs	FB	NEW	RESTO	REHAB	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	Jobs	FB	PHY (%)	FIN (%)
FAP																											
Jalaur River Multipurpose Project - Stage II	2,480,500	-	-	-	-	-	-	-	-	-	-	2,000	-	-	-	-	-	-	-	-	-	-	-	-	-	64.70	64.34
National Irrigation Sector Rehabilitation and Improvement Project (NISRIIP)	372,304	-	-	-	-	-	-	-	-	-	-	1,400	-	-	-	-	-	-	-	-	-	-	-	-	-	5.76	0.42
Participatory Irrigation Development Project, Phase I (PIDP)	317,325	-	45	1,402	-	10	-	2	-	-	-	-	-	-	-	-	10	-	3	-	-	-	-	966	34.84	18.16	
<b>Total for FAP</b>	<b>3,170,129</b>		<b>45</b>	<b>1,402</b>		<b>10</b>		<b>2</b>				<b>3,400</b>					<b>10</b>		<b>3</b>				<b>966</b>		<b>57.85</b>	<b>56.81</b>	
GAAS																											
Irrigation Fee Subsidy	2,000,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Provision for the Non-Power Component of the San Roque Multi-Purpose Project	2,642,010	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Operating Subsidy	1,690,657	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Payment of NIA's Obligation to CE-Casecnan for Water delivery fee	2,880,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
<b>Agri-Agra NDC Loan repayment</b>	<b>1,498,870</b>																										
<b>Total for GAAS</b>	<b>10,711,537</b>																										
LFP																											
Balog-Balog Multipurpose Project-Phase II, Tarlac	812,944	-	-	-	-	-	-	-	-	-	-	4,890	-	-	-	-	9	-	14	-	-	-	-	-	-	29.61	100.00
Balikatan Sagip Patubig Program (BSPP)	193,000	549	71	499	-	8	-	2	-	-	-	1,160	410	564	131	569	-	63	46	127	-	-	-	847	99.38	98.96	
Casecnan Multipurpose Irrigation and Power Project, Phase II, Nueva Ecija	300,000	-	-	-	-	-	-	-	-	-	-	1,800	-	-	-	-	-	-	-	-	-	-	-	-	-	82.85	59.78
Establishment of Groundwater Pump IP (EGPIP) Feasibility Study, Detailed Eng'g. & Pre-Eng'g. Activities (FSDE)	296,891	2,025	82	-	-	-	-	-	-	-	-	1,780	1,400	2,467	83	-	-	3	-	6	-	-	-	365	100.00	95.84	
Quipot River Irrigation Project, Quezon	69,650	1,006	-	-	-	-	-	-	-	-	-	420	670	-	-	-	-	-	-	-	-	-	-	-	-	91.43	71.67
Lison Valley Irrigation Project, Zamboanga Del Sur	22,000	50	-	-	-	-	-	-	-	-	-	130	30	-	-	-	1	-	17	-	-	1	-	292	100.00	90.11	
Catarman-Bobon Irrigation Project, Samar (Northern)	105,000	-	-	-	-	-	-	-	-	-	-	630	-	-	-	-	5	-	32	-	-	-	-	1,587	100.00	92.06	
Bugko Irrigation Project, Samar (Northern)	43,950	-	-	-	-	-	-	-	-	-	-	260	-	-	-	-	0	-	-	-	-	-	-	1,399	97.08	81.90	
Pinipisakan Irrigation Project (Formerly HCAAP), Samar (Northern)	105,000	50	-	-	-	-	-	-	-	-	-	630	30	-	-	-	1	-	-	-	-	-	-	962	74.20	74.20	
Umayam River Irrigation Project, Agusan Del Sur	146,792	-	-	-	-	-	-	-	-	-	-	880	-	-	-	-	-	-	-	-	-	-	-	-	-	61.46	44.05
Bantayan Irrigation Project, Samar (Northern)	50,000	-	-	-	-	-	-	-	-	-	-	300	-	-	-	-	4	-	23	-	-	-	-	1,031	100.00	99.81	
Hagbay Irrigation Project (Formerly HCAAP), Samar (Northern)	1,875	-	-	-	-	-	-	-	-	-	-	10	-	-	-	-	-	-	-	-	-	-	-	194	85.75	9.46	
Bislig City Integrated Development Project-IC, Surigao Del Sur	42,520	-	-	-	-	-	-	-	-	-	-	260	-	405	-	-	19	-	42	-	-	-	-	130	100.00	97.06	
Marikit Irrigation Project, Nueva Ecija	50,000	-	-	-	-	-	-	-	-	-	-	300	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	96.55
Hilabangan Irrigation Project, Negros Occidental	150,000	600	-	-	-	-	-	-	-	-	-	900	400	450	-	-	-	-	-	-	-	-	-	-	-	93.16	75.86
Alfonso Lista Pump Irrigation Project, Ifugao	50,000	-	-	-	-	-	-	-	-	-	-	300	-	-	-	-	-	-	1	-	-	-	-	300	100.00	100.00	
Malogo Irrigation Project, Negros Occidental	100,000	-	-	-	-	-	-	-	-	-	-	600	-	-	-	-	-	-	-	-	-	-	-	-	-	79.37	76.98
Sapalan River Irrigation Project, Maguindanao	50,000	-	-	-	-	-	-	-	-	-	-	300	-	191	26	123	-	5	-	24	-	-	-	38	100.00	99.18	
Amlan Irrigation Project, Negros Oriental	113,000	100	-	-	-	-	-	-	-	-	-	680	70	100	-	-	-	-	-	-	-	-	-	-	-	100.00	94.91
Gandara Irrigation Project (Pologon Area), Samar (Western)	70,000	-	-	-	-	-	-	-	-	-	-	420	-	-	-	-	2	3	-	14	-	-	-	468	84.38	82.47	
Gandara Irrigation Project (Concepcion-Nacube Area), Samar (Western)	66,000	-	-	-	-	-	-	-	-	-	-	400	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Calbiga Irrigation Project, Samar (Western)	100,000	50	-	-	-	-	-	-	-	-	-	600	30	50	-	-	9	-	51	-	-	-	-	552	100.00	97.64	
Nassiping PIP, Cagayan	244,703	-	-	-	-	-	-	-	-	-	-	1,470	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	96.92
Chico River Pump Irrigation Project, Cagayan	50,000	-	-	-	-	-	-	-	-	-	-	300	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	99.47
Upper Saug River Irrigation Project, Davao Del Norte	200,000	-	-	-	-	-	-	-	-	-	-	1,200	-	-	-	-	-	-	-	-	-	-	-	-	-	94.44	73.49

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET												ACCOMPLISHMENT														
		NEW	RESTO	REHAB	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	Jobs	FB	NEW	RESTO	REHAB	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	Jobs	FB	PHY (%)	FIN (%)	
Bongabong River Irrigation Project, Oriental Mindoro	28,934	-	-	-	-	-	-	-	-	-	-	-	170	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	68.12
Malinao Dam Improvement Project, Bohol	100,000	-	-	-	-	-	-	-	-	-	-	-	600	-	-	-	-	-	-	-	-	-	-	-	-	-	1.07	1.07
Ditsaan-Ramain River IP, Lanao del Sur	8,403	35	-	-	-	-	-	-	-	-	-	-	50	20	35	-	-	-	-	-	-	-	-	-	50	100.00	100.00	
Sta. Agueda-Datagon Irrigation Project, Negros Oriental	100,000	300	-	-	-	-	-	-	-	-	-	-	600	200	300	-	-	-	-	-	-	-	-	-	-	-	100.00	96.23
Bulao Irrigation Project (Formerly HCAAP), Samar (Northern)	3,537	-	-	-	-	-	-	-	-	-	-	-	20	-	-	-	-	-	-	-	-	-	-	-	129	70.23	15.38	
Dibuluan River Irrigation Project, Isabela	75,000	-	-	-	-	-	-	-	-	-	-	-	450	-	-	-	-	-	-	-	-	-	-	-	-	100.00	78.03	
Malitubog-Maridagao Irrigation Project Phase II, North Cotabato	600,000	700	-	-	-	-	-	-	-	-	-	-	3,600	470	610	-	-	-	-	-	-	-	-	-	-	88.03	78.21	
Mat-I Ambacon Pinanaan Irrigation Project (MAP IP), Agusan Del Norte	25,000	-	-	-	-	-	-	-	-	-	-	-	150	-	-	-	-	-	-	-	-	-	-	-	139	100.00	100.00	
Small Irrigation Projects (SIP)	2,559,963	6,929	-	-	-	-	-	-	-	-	-	-	15,360	4,630	7,334	70	93	30	179	75	983	-	-	-	10,071	99.10	88.76	
Bagtingon Small Reservoir Irrigation Project, Marinduque	3,000	-	-	-	-	-	-	-	-	-	-	-	20	-	-	-	-	-	-	-	-	-	-	-	-	6.97	6.97	
Mabini-Cayacay Small Reservoir Irrigation Project, Bohol	280,000	-	-	-	-	-	-	-	-	-	-	-	1,680	-	-	-	-	-	-	-	-	-	-	-	-	78.77	46.46	
Sulvec Small Reservoir Irrigation Project, Ilocos Norte	190,000	-	-	-	-	-	-	-	-	-	-	-	1,140	-	-	-	-	-	-	-	-	-	-	-	-	2.16	2.16	
Barbar Small Reservoir Irrigation Project, Ilocos Sur	120,000	-	-	-	-	-	-	-	-	-	-	-	720	-	-	-	-	-	1	-	5	-	-	-	-	84.75	53.72	
Bulo Small Reservoir Irrigation Project, Bulacan	360,000	-	-	-	-	-	-	-	-	-	-	-	2,160	-	-	-	-	-	-	-	-	-	-	-	-	76.14	47.88	
Balbalungao Small Reservoir Irrigation Project, Nueva Ecija	20,000	-	-	-	-	-	-	-	-	-	-	-	120	-	-	-	-	-	-	-	-	-	-	-	-	100.00	98.69	
Upper Tabuating Small Reservoir Irrigation Project, Nueva Ecija	170,544	400	-	-	-	-	-	-	-	-	-	-	1,020	270	-	-	-	-	-	-	-	-	-	-	-	100.00	96.17	
Benliw Small Reservoir Irrigation Project, Bohol	260,000	-	-	-	-	-	-	-	-	-	-	-	1,560	-	-	-	-	-	-	-	-	-	-	-	-	100.00	80.99	
Bonot-Bonot Small Reservoir Irrigation Project, Bohol	160,000	-	-	-	-	-	-	-	-	-	-	-	960	-	-	-	-	-	-	-	-	-	-	-	-	1.41	1.41	
Ibingan Small Reservoir Irrigation Project, Sorsogon	260,000	-	-	-	-	-	-	-	-	-	-	-	1,560	-	-	-	-	-	-	-	-	-	-	-	-	25.84	2.26	
Marimay Small Reservoir Irrigation Project, Apayao	67,000	-	-	-	-	-	-	-	-	-	-	-	400	-	100	-	-	-	10	-	36	-	-	-	402	100.00	100.00	
Macalelon Small Reservoir Irrigation Project, Quezon	144,900	-	-	-	-	-	-	-	-	-	-	-	870	-	-	-	-	-	-	-	-	-	-	-	-	6.31	6.31	
Hibulangan Small Reservoir Irrigation Project, Leyte (Northern)	95,000	-	-	-	-	-	-	-	-	-	-	-	570	-	-	-	-	-	1	-	9	-	-	-	936	82.67	24.11	
Sibagat Small Reservoir Irrigation Project, Camarines Sur	3,000	-	-	-	-	-	-	-	-	-	-	-	20	-	-	-	107	-	10	-	47	-	-	-	-	43.33	28.10	
Barotac Viejo Small Reservoir Irrigation Project, Iloilo	66,385	-	-	-	-	-	-	-	-	-	-	-	400	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
Sta. Rita Small Reservoir Irrigation Project, Samar (Western)	37,523	-	-	-	-	-	-	-	-	-	-	-	230	-	-	-	-	-	2	-	3	-	-	-	909	100.00	99.76	
Total for LFP	9,554,575	12,794	153	499	-	8	-	2	-	-	-	-	55,050	8,630	12,606	310	892	48	337	120	1,475	-	1	2	20,867	79.43	74.88	
OPERATIONS													4,840	4,120	1,616	348	3,728	57	34	-	308	-	-	25	1,817	99.81	98.06	
Agno RIS Extension Project, Pangasinan	900,351	6,167	-	-	-	-	-	-	-	-	-	-	1,050	640	495	463	395	2	13	1	109	-	1	-	854	99.84	91.98	
Comprehensive Agrarian Reform Program-IC (CARP-IC)	282,040	430	531	581	-	10	-	123	-	-	-	-	6,360	1,880	2,927	217	484	2	103	36	356	-	-	-	4,039	99.35	89.80	
Extension/Expansion of Existing Communal Irrigation Systems	1,060,014	2,579	243	-	-	-	-	-	-	-	-	-	719	-	-	-	-	4	5	-	122	-	-	-	118	100.00	92.14	
Climate Change Adaptation Works (Communal Systems)	95,420	-	-	-	-	-	-	136	-	-	-	-	3,223	-	111	-	-	10	2	-	1,226	-	-	1	795	100.00	93.22	
Climate Change Adaptation Works (National Systems)	538,633	-	-	-	-	-	-	1,293	-	-	-	-	3,330	-	-	-	1,690	-	132	-	46	-	-	13	11,217	96.64	91.19	
Upgrading/Rehabilitation of NIS damaged by Typhoon Yolanda	555,425	-	-	-	-	58	-	28	-	-	-	-	1,330	-	-	-	-	-	0	-	380,297	-	-	-	716	100.00	99.72	
Coconet Slope Protection in National Irrigation Systems	222,049	-	-	-	-	-	-	-	344,906	-	-	-	480	70	-	90	-	-	-	-	-	-	-	-	480	100.00	92.83	
Cagaycay RIS, Camarines Sur	80,000	-	90	-	-	11	-	31	-	-	-	-	610	50	-	80	-	-	14	-	8	-	-	-	780	100.00	58.22	
Daet-Talisay RIS, Camarines Norte	100,000	-	80	-	-	7	-	10	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET												ACCOMPLISHMENT														
		NEW	RESTO	REHAB	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	Jobs	FB	NEW	RESTO	REHAB	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	Jobs	FB	PHY (%)	FIN (%)	
Rinconada Integrated Irrigation System, Camarines Sur	150,000	-	134	-	-	33	-	7	-	-	-	890	80	-	134	-	-	65	-	19	-	-	-	-	1,370	100.00	98.74	
Irrigation Management Transfer Support Services (IMTSS)	89,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	10	69.42	64.92	
Lower Sibuguey II RIS Ext'n. Project, Zamboanga Sibugay	150,000	100	-	-	-	-	-	-	-	-	-	900	70	32	-	-	-	2	-	1	-	-	-	-	513	81.51	58.91	
Lower Sibuguey I RIS Extension Project, Zamboanga Sibugay	140,000	60	-	-	-	-	-	-	-	-	-	840	40	51	-	-	-	4	-	9	-	-	-	-	1,347	99.82	93.16	
Upper Sibuguey RIS Extension Project, Zamboanga Sibugay	69,443	90	-	-	-	-	-	-	-	-	-	420	60	98	-	-	-	7	-	20	-	-	-	-	825	100.00	88.65	
Lasang RIS Improvement Project, Davao Del Norte	100,000	-	-	-	-	12	-	-	-	-	-	600	-	-	-	-	-	11	-	-	-	-	-	-	-	100.00	71.06	
Aklan RIS, Aklan	200,000	-	-	-	-	-	-	-	-	-	-	1,200	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
Extension/Expansion of Existing National Irrigation Systems	385,527	877	-	-	-	-	-	-	-	-	-	2,310	580	917	50	-	7	31	1	82	-	-	-	-	360	100.00	94.06	
Quick Response Fund (Communal Systems)	266,978	-	-	-	-	-	-	-	-	-	-	-	-	-	680	32	1	10	-	61	-	-	-	-	649	99.93	83.60	
Quick Response Fund (National Systems)	233,022	-	-	-	-	-	-	-	-	-	-	-	-	-	39	763	11	4	-	56	-	-	-	-	528	99.86	92.08	
Repair of Groundwater Pump Irrigation Systems (RGPIs)	67,437	-	375	262	1	0	1	20	-	-	-	400	230	-	423	159	2	1	3	27	-	-	-	-	49	99.81	98.12	
Repair, Operation and Maintenance of NIS Pump IS	176,022	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	328	100.00	99.72	
Resto/Rehab/Repair of Existing Communal IS-RRECIS	4,463,686	-	7,980	17,071	37	533	65	1,249	-	-	-	26,780	5,310	328	9,332	15,485	50	616	70	1,883	-	-	7	18,735	99.60	92.58		
Resto/Rehab/Repair of Existing National IS-RRENIS	4,861,769	-	3,613	44,095	209	440	-	550	-	-	-	28,860	2,400	100	4,115	43,642	318	503	-	654	3,750	1	46	10,044	99.17	93.05		
Improvement of Service Roads in National Irrigation Systems	112,884	-	-	-	-	-	-	-	-	-	19	67	670	-	40	-	-	2	-	2	-	18	73	351	99.03	98.77		
<b>Total for OPERATIONS</b>	<b>15,299,700</b>	<b>10,303</b>	<b>13,046</b>	<b>62,009</b>	<b>247</b>	<b>1,104</b>	<b>66</b>	<b>3,447</b>	<b>344,906</b>	<b>19</b>	<b>67</b>	<b>85,812</b>	<b>15,530</b>	<b>6,675</b>	<b>16,011</b>	<b>66,378</b>	<b>463</b>	<b>1,561</b>	<b>109</b>	<b>4,989</b>	<b>384,047</b>	<b>20</b>	<b>164</b>	<b>55,925</b>	<b>99.21</b>	<b>92.47</b>		
<b>STO</b>																												
Heavy Equipment Procurement for Irrigation Systems	110,500	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	47.06	29.41	
National Disaster Risk Reduction Management Fund (Communal Systems)	294,400	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	18	-	8	-	-	-	-	3	100.00	95.54	
National Disaster Risk Reduction Management Fund (National Systems)	558,490	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	6	3	-	24	-	-	-	-	-	100.00	98.14	
Payment for ROW, Completion Works & Unpaid Claims and Damages of Completed Projects	30,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Total for STO</b>	<b>993,390</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>6</b>	<b>21</b>	<b>-</b>	<b>32</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>3</b>	<b>-</b>	<b>-</b>	<b>-</b>	
<b>GRAND TOTAL</b>	<b>39,729,331</b>	<b>23,097</b>	<b>13,244</b>	<b>63,910</b>	<b>247</b>	<b>1,123</b>	<b>66</b>	<b>3,451</b>	<b>344,906</b>	<b>19</b>	<b>67</b>	<b>144,262</b>	<b>24,160</b>	<b>19,281</b>	<b>16,321</b>	<b>67,270</b>	<b>516</b>	<b>1,931</b>	<b>230</b>	<b>6,499</b>	<b>384,047</b>	<b>21</b>	<b>167</b>	<b>77,761</b>	<b>87.87</b>	<b>82.51</b>		

System Generated by Online Physical and Financial Information System