

CY 2019 Irrigation Program  
 Status Report on Accomplishment  
 As of 09/2021

PROVINCE / SUBPROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT											
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)	
OTHER SOURCES																						
SPECIAL PROVISION	821,627	500	49	91.33	25.09		151		16.36	88.76	450	49	86.03	26.95		114		14.36	82.71	87.59	84.75	
SUPPORT TO OPERATIONS	14,819	-	-	-	0.07		-		-	-				0.30							-	-
<b>OTHER SOURCES</b>	<b>836,446</b>	<b>500</b>	<b>49</b>	<b>91.33</b>	<b>25.16</b>		<b>151</b>		<b>16.36</b>	<b>88.76</b>	<b>450</b>	<b>49</b>	<b>86.03</b>	<b>27.24</b>		<b>114</b>		<b>14.36</b>	<b>82.71</b>	<b>87.59</b>	<b>84.75</b>	
PROGRAM																						
GENERAL ADMINISTRATION AND SUPPORT	9,810,750	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
OPERATIONS	25,423,396	32,892	5,584	347.78	1,419.63	318.95	5,361	184,768	67.65	326.32	29,853	5,464	350.44	1,407.30	321.16	5,389	187,415	70.94	339.22	95.00	86.24	
SUPPORT TO OPERATIONS	1,126,682	-	-	0.64	6.58	-	7	-	-	-	-	-	-	6.58	-	6	-	-	-	-	-	-
<b>PROGRAM</b>	<b>36,360,828</b>	<b>32,892</b>	<b>5,584</b>	<b>348.42</b>	<b>1,426.21</b>	<b>318.95</b>	<b>5,368</b>	<b>184,768</b>	<b>67.65</b>	<b>326.32</b>	<b>29,853</b>	<b>5,464</b>	<b>350.44</b>	<b>1,413.88</b>	<b>321.16</b>	<b>5,395</b>	<b>187,415</b>	<b>70.94</b>	<b>339.22</b>	<b>95.00</b>	<b>86.24</b>	
<b>GRAND TOTAL</b>	<b>37,197,274</b>	<b>33,392</b>	<b>5,633</b>	<b>439.75</b>	<b>1,451.37</b>	<b>318.95</b>	<b>5,519</b>	<b>184,768</b>	<b>84.01</b>	<b>415.08</b>	<b>30,303</b>	<b>5,513</b>	<b>436.47</b>	<b>1,441.13</b>	<b>321.16</b>	<b>5,509</b>	<b>187,415</b>	<b>85.30</b>	<b>421.93</b>	<b>94.76</b>	<b>86.19</b>	

System Generated by Online Physical and Financial Information System

Prepared by:

  
**ARISTOTLE IVAN C. SALAS**  
 Information Technology Officer II

Submitted by:

  
**SUSSIE T. TANIGRA**  
 Acting Manager, Management Information Division

Noted by:

  
**ROGELIA C. DELA TORRE**  
 Manager, Corporate Planning Services

CY 2019 Irrigation Program  
 Status Report on Accomplishment  
 As of 09/2021

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET												ACCOMPLISHMENT												
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road(km)	Gravel (km)	Jobs	FB	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road(km)	Gravel (km)	Jobs	FB	PHY (%)	FIN (%)	
<b>GENERAL ADMINISTRATION AND SUPPORT</b>																										
Operating Subsidy	4,714,977	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Payment of NIA's Obligation to CE-Casecanan for Water delivery fee	3,347,637	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Agri-Agra NDC Loan repayment	1,498,870	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Operation and Maintenance of NIS Pump Irrigation Systems	249,266	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	95.51	
<b>Total for GENERAL ADMINISTRATION AND OPERATIONS</b>	<b>9,810,750</b>	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>OPERATIONS</b>																										
Balikatan Sagip Patubig Program (BSPP)	133,283	464	33	-	23.65	52.62	218	-	-	-	802	-	454	33	-	24.23	53.01	218	-	-	-	797	1,579	99.52	99.51	
Comprehensive Agrarian Reform Program-IC (CARP-IC)	528,549	1,160	448	2.41	39.66	7.66	308	-	-	0.61	3,172	-	1,276	435	2.16	38.75	7.60	306	-	-	0.61	2,890	163	100.00	96.43	
Extension/Expansion of Existing Communal Irrigation Systems	1,267,021	3,854	12	1.20	69.99	73.17	403	-	0.62	6.27	7,603	10	3,744	12	1.34	71.72	73.17	424	-	0.62	6.77	3,732	2,283	97.80	87.82	
Climate Change Adaptation Works (Communal Systems)	192,831	-	-	-	7.59	0.10	80	-	-	-	1,155	-	-	-	-	7.52	0.10	82	-	-	-	475	840	100.00	96.40	
Climate Change Adaptation Works (National Systems)	547,931	-	100	-	2.51	-	108	-	0.50	-	3,288	-	-	100	-	3.22	-	92	-	0.50	-	1,256	1,040	100.00	96.42	
Coconet Slope Protection in National Irrigation Systems	136,030	-	-	-	2.36	-	13	184,768	-	-	771	-	-	-	-	3.79	-	13	187,415	-	-	467	390	100.00	93.56	
Establishment of Groundwater Pump IP (EGPIP)	1,118,404	7,204	30	-	6.30	55.82	99	-	-	1.92	6,686	-	6,846	30	-	5.10	55.62	104	-	-	-	2,380	624	94.77	80.04	
Jalaur River Multipurpose Project - Stage II, Iloilo	100,000	-	-	-	-	-	1	-	-	-	600	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
Lower Sibuguey I RIS Extension Project, Zamboanga Sibugay	137,337	-	-	-	0.55	-	-	-	-	-	824	-	-	-	-	-	-	14	-	-	-	-	-	100.00	95.91	
Lower Sibuguey II RIS Extension Project, Zamboanga Sibugay	33,380	-	-	-	3.55	-	16	-	-	-	200	-	-	-	-	-	-	2	-	-	-	-	-	68.36	45.80	
Lower Agno River Irrigation System Improvement Project, Pangasinan	875,000	1,060	717	-	59.43	-	78	-	-	39.43	5,250	-	1,060	716	-	59.67	-	77	-	-	44.00	5,305	2,151	100.00	96.88	
Malinao Dam Improvement Project, Bohol	200,000	-	-	-	-	-	-	-	-	-	1,200	-	-	-	-	-	-	-	-	-	-	-	-	5.56	4.88	
Agos RIS Improvement Project, Quezon	110,000	-	-	-	14.00	-	19	-	-	3.22	660	-	-	-	-	13.98	-	20	-	3.22	-	-	-	100.00	99.69	
Lasang RIS Improvement Project, Davao Del Norte	165,184	-	-	-	9.48	-	-	-	-	-	991	-	-	-	-	9.21	-	-	-	-	-	-	-	97.98	98.38	
Chico River Pump Irrigation Project, Cagayan	852,000	-	-	-	-	-	-	-	-	-	5,112	-	-	-	-	-	-	-	-	-	-	-	-	100.00	89.42	
Sta. Agueda-Datagon Irrigation Project, Negros Oriental	50,000	200	-	-	-	-	-	-	-	-	300	-	200	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
Lower Apayao River Irrigation Project (LARIP), Apayao	50,000	-	-	-	-	-	11	-	-	14.55	300	-	-	-	-	-	-	11	-	-	14.55	300	-	100.00	100.00	
Alfonso Lista Pump Irrigation Project, Ifugao	411,850	-	-	-	-	-	-	-	-	-	2,471	-	-	-	-	-	-	-	-	-	-	1,238	-	50.11	50.11	
North Lawis Irrigation Project, Zambales	116,000	-	-	-	-	-	-	-	-	-	696	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
Ditsaan-Ramain River IP, Lanao del Sur	50,000	70	-	-	1.23	-	2	-	-	2.00	300	-	55	-	-	0.93	-	1	-	-	1.50	300	50	82.68	61.74	
Bohol Northeast Basin Multipurpose Dam Project, Bohol	100,000	-	-	-	-	-	-	-	-	-	600	-	-	-	-	-	-	-	-	-	-	14	-	41.08	6.71	
Kabulhan 2 Multipurpose Irrigation & Power Project, Sultan Kudarat	114,710	-	-	-	-	-	-	-	-	9.64	688	-	-	-	-	-	-	-	-	-	-	1,558	-	87.81	72.12	
Lebak Integrated River Irrigation Project (LIRIP), Sultan Kudarat	15,000	-	-	-	-	-	-	-	-	-	90	-	-	-	-	-	-	-	-	-	-	232	-	100.00	100.00	
Tandubas Irrigation Project, Tawi-Tawi	33,000	-	-	-	2.76	-	2	-	-	-	240	-	-	-	-	2.86	-	-	-	-	-	-	-	100.00	87.42	
Quipot Irrigation Project, Quezon	200,000	-	-	-	-	-	-	-	-	-	1,200	-	-	-	-	-	-	-	-	-	-	-	-	95.72	25.30	
Ilocos Norte Irrigation Project - Stage II, Ilocos Norte	200,000	-	-	-	-	-	-	-	-	-	1,200	-	-	-	-	-	-	-	-	-	-	-	-	58.74	26.39	
Panay River Basin Integrated Development Project (PRBIDP), Capiz	200,000	-	-	-	-	-	-	-	-	-	1,200	-	-	-	-	-	-	-	-	-	-	-	-	37.01	24.85	

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET											ACCOMPLISHMENT												
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road(km)	Gravel (km)	Jobs	FB	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road(km)	Gravel (km)	Jobs	FB	PHY (%)	FIN (%)
Sapalan River Irrigation Project, Maguindanao	300,000	941	-	-	-	-	-	-	-	-	1,800	-	424	-	-	10.19	-	39	-	-	23.33	340	-	87.29	75.37
Amlan Irrigation Project, Negros Oriental	100,000	300	-	-	-	-	-	-	-	-	600	-	300	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Bongabong River Irrigation Project, Oriental Mindoro	311,066	3,005	-	-	-	-	-	-	-	-	1,866	-	2,057	-	-	-	-	-	-	-	-	147	-	95.25	78.35
Balog-Balog Multipurpose Project-Phase II, Tarlac	400,000	-	-	-	-	-	-	-	-	-	2,400	-	-	-	-	-	-	-	-	-	-	-	-	98.09	95.52
Tumaui River Multipurpose Project, Isabela	200,000	-	-	-	-	-	-	-	-	-	1,200	-	-	-	-	-	-	-	-	-	-	-	-	94.27	79.57
Malitubog-Maridagao Irrigation Project Phase II, North Cotabato	400,000	222	-	-	1.78	-	-	-	-	-	2,400	-	162	-	-	1.78	-	-	-	-	-	-	-	67.12	67.19
Extension/Expansion of Existing National Irrigation Systems	1,431,314	3,292	-	6.64	80.01	1.48	261	-	-	7.59	8,591	-	3,157	-	13.63	78.36	1.20	242	-	-	7.37	8,045	819	98.84	90.22
Repair of Communal Irrigation Systems	3,288,453	-	41	48.80	473.31	17.16	1,955	-	0.29	6.53	19,788	-	-	41	47.42	467.68	17.12	1,965	-	0.29	6.53	6,371	6,726	99.40	91.06
Repair of Groundwater Pump Irrigation Systems	301,756	-	36	1.67	7.54	2.40	19	-	-	-	1,803	-	-	35	1.67	7.54	2.40	19	-	-	-	462	340	100.00	97.29
Repair of National Irrigation Systems	4,491,254	-	292	257.71	388.87	0.68	564	-	2.70	91.52	26,982	-	-	292	254.49	370.10	0.68	535	-	2.70	91.69	13,899	8,189	99.37	92.38
Restoration of Communal Irrigation Systems	442,530	-	2,372	1.71	39.18	4.90	194	-	-	-	2,655	-	-	2,302	1.71	39.13	4.90	199	-	-	-	3,217	537	99.84	92.82
Restoration of Groundwater Pump Irrigation Systems	19,034	-	244	-	-	-	-	-	-	-	103	-	-	244	-	-	-	-	-	-	-	54	-	100.00	97.61
Restoration of National Irrigation Systems	209,023	-	1,240	23.12	21.01	-	26	-	-	1.10	1,254	-	-	1,200	23.12	22.38	-	28	-	-	1.10	419	100	99.32	97.83
Improvement of Service Roads in Communal Irrigation Systems	53,024	-	-	-	-	-	-	-	3.50	30.58	320	-	-	-	-	-	-	-	-	3.50	30.58	203	-	100.00	97.94
Improvement of Service Roads in National Irrigation Systems	614,854	-	-	0.80	-	-	-	-	60.04	86.23	3,658	-	-	-	0.80	-	-	1	-	60.11	86.04	1,476	181	100.00	93.31
Small Irrigation Projects (SIP)	3,810,100	10,536	20	3.72	161.06	102.95	939	-	-	18.78	22,776	-	9,675	24	4.10	163.39	105.36	951	-	-	18.78	15,757	3,963	97.18	87.16
Bayaoas Small Reservoir Irrigation Project, Pangasinan	20,000	-	-	-	-	-	-	-	-	-	120	-	-	-	-	-	-	-	-	-	-	-	-	96.34	60.48
Dumuloc Small Reservoir Irrigation Project, Pangasinan	20,000	-	-	-	-	-	-	-	-	-	120	-	-	-	-	-	-	-	-	-	-	-	-	100.00	89.41
Upper Tabuating Small Reservoir Irrigation Project, Nueva Ecija	20,000	-	-	-	-	-	-	-	-	-	120	-	-	-	-	-	-	-	-	-	-	120	-	100.00	100.00
Marimay Small Reservoir Irrigation Project, Apayao	23,500	-	-	-	-	-	2	-	-	6.35	141	-	143	-	-	-	-	2	-	-	6.35	141	608	100.00	99.00
Cabano Small Reservoir Irrigation Project, Guimaras	20,000	-	-	-	-	-	-	-	-	-	120	-	-	-	-	-	-	-	-	-	-	-	-	98.83	60.71
Hibale Small Reservoir Irrigation Project, Bohol	50,000	-	-	-	-	-	-	-	-	-	300	-	-	-	-	-	-	-	-	-	-	-	-	100.00	60.51
Sulvec Small Reservoir Irrigation Project, Ilocos Norte	50,000	50	-	-	-	-	-	-	-	-	300	-	-	-	-	-	-	-	-	-	-	-	-	84.20	63.68
Tulunon Small Reservoir Irrigation Project, North Cotabato	50,000	-	-	-	-	-	-	-	-	-	300	-	-	-	1.95	-	1	-	-	-	-	79	-	100.00	91.20
Macalelon Small Reservoir Irrigation Project, Quezon	100,000	-	-	-	-	-	-	-	-	-	600	-	-	-	-	-	-	-	-	-	-	-	-	98.09	77.24
Balbalungao Small Reservoir Irrigation Project, Nueva Ecija	160,000	-	-	-	-	-	-	-	-	-	960	-	-	-	-	-	-	-	-	-	-	960	-	100.00	100.00
Hibulangan Small Reservoir Irrigation Project, Leyte (Northern)	87,413	-	-	-	3.82	-	43	-	-	-	524	-	-	-	3.82	-	43	-	-	-	-	1,844	-	100.00	99.46
Barbar Small Reservoir Irrigation Project, Ilocos Sur	20,210	535	-	-	-	-	-	-	-	-	121	-	-	-	-	-	-	-	-	-	-	-	-	63.60	54.43
Bulo Small Reservoir Irrigation Project, Bulacan	50,000	-	-	-	-	-	-	-	-	-	300	-	-	-	-	-	-	-	-	-	-	-	-	100.00	69.83
Gaco Small Reservoir Irrigation Project, Ilocos Sur	135,000	-	-	-	-	-	-	-	-	-	810	-	-	-	-	-	-	-	-	-	-	-	-	40.57	26.78
Calunasan Small Reservoir Irrigation Project, Bohol	50,000	-	-	-	-	-	-	-	-	-	300	-	-	-	-	-	-	-	-	-	-	-	-	96.62	60.90
Benliw Small Reservoir Irrigation Project, Bohol	67,355	-	-	-	-	-	-	-	-	-	404	-	120	-	-	-	-	-	-	-	-	-	-	100.00	93.07

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET												ACCOMPLISHMENT												
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road(km)	Gravel (km)	Jobs	FB	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road(km)	Gravel (km)	Jobs	FB	PHY (%)	FIN (%)	
Bonot-Bonot Small Reservoir Irrigation Project, Bohol	100,000	-	-	-	-	-	-	-	-	-	600	-	180	-	-	-	-	-	-	-	-	-	-	-	100.00	95.23
Ibingan Small Reservoir Irrigation Project, Sorsogon	10,000	-	-	-	-	-	-	-	-	-	60	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
Bayuyan Small Reservoir Irrigation Project, Capiz	80,000	-	-	-	-	-	-	-	-	-	480	-	-	-	-	-	-	-	-	-	-	-	-	100.00	84.74	
<b>Total for OPERATIONS</b>	<b>25,423,396</b>	<b>32,892</b>	<b>5,584</b>	<b>347.78</b>	<b>1,419.63</b>	<b>318.95</b>	<b>5,361</b>	<b>184,768</b>	<b>67.65</b>	<b>326.32</b>	<b>152,475</b>	<b>10</b>	<b>29,853</b>	<b>5,464</b>	<b>350.44</b>	<b>1,407.30</b>	<b>321.16</b>	<b>5,389</b>	<b>187,415</b>	<b>70.94</b>	<b>339.22</b>	<b>74,478</b>	<b>30,583</b>	<b>95.00</b>	<b>86.24</b>	
<b>SPECIAL PROVISION</b>																										
Balog-Balog Multipurpose Project-Phase II, Tarlac	82,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
Extension/Expansion of Existing Communal Irrigation Systems	5,000	-	-	-	0.91	-	-	-	-	0.42	-	100	-	-	-	0.91	-	-	-	-	0.42	-	100	100.00	97.99	
Climate Change Adaptation Works (Communal Systems)	3,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1	-	-	-	-	-	-	100.00	99.00	
Climate Change Adaptation Works (National Systems)	15,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	5	-	-	-	-	-	-	100.00	99.00	
Formerly Casacnan Multipurpose Irrigation and Power Project	164,360	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	49.87	49.87	
Pinipisakan Irrigation Project, Northern Samar	30,267	-	-	11.70	-	-	58	-	-	11.70	-	-	-	-	6.40	6.40	-	24	-	6.40	233	-	-	38.45	27.94	
Extension/Expansion of Existing National Irrigation Systems	25,000	100	-	-	0.80	-	8	-	-	3.00	-	-	100	-	-	0.80	-	8	-	-	3.00	-	-	100.00	100.00	
Repair of Communal Irrigation Systems	66,000	-	-	-	7.23	-	36	-	-	0.50	-	85	-	-	-	6.46	-	36	-	0.20	-	112	85	100.00	94.15	
Repair of National Irrigation Systems	240,000	-	-	79.63	10.58	-	26	-	-	71.85	-	3,129	-	-	79.63	7.58	-	20	-	-	71.60	300	1,672	100.00	98.87	
Restoration of Communal Irrigation Systems	7,000	-	49	-	1.70	-	1	-	-	-	-	-	-	-	49	1.70	-	1	-	-	-	343	-	100.00	100.00	
Improvement of Service Roads in National Irrigation Systems	115,000	-	-	-	-	-	-	-	16.36	-	-	-	-	-	-	-	-	-	-	14.16	-	-	-	100.00	98.20	
Small Irrigation Projects (SIP)	69,000	400	-	-	3.88	-	22	-	-	1.29	-	-	350	-	-	3.10	-	19	-	-	1.29	355	-	98.60	82.39	
<b>Total for SPECIAL PROVISION</b>	<b>821,627</b>	<b>500</b>	<b>49</b>	<b>91.33</b>	<b>25.09</b>	<b>-</b>	<b>151</b>	<b>-</b>	<b>16.36</b>	<b>88.76</b>	<b>-</b>	<b>3,314</b>	<b>450</b>	<b>49</b>	<b>86.03</b>	<b>26.95</b>	<b>-</b>	<b>114</b>	<b>-</b>	<b>14.36</b>	<b>82.71</b>	<b>1,343</b>	<b>1,857</b>	<b>87.59</b>	<b>84.75</b>	
<b>SUPPORT TO OPERATIONS</b>																										
Feasibility Study & Detailed Engineering (FSDE) and Pre-Engineering Activities of Various Projects	421,882	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	50.57	34.13	
Heavy Equipment Procurement for Irrigation Systems	32,500	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Irrigation Management Transfer Support Services (IMTSS)	112,302	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	81.37	77.75	
National Disaster Risk Reduction Management Fund (Communal Systems)	265,529	-	-	0.64	6.58	-	7	-	-	-	-	-	-	-	-	6.81	-	6	-	-	-	2,461	-	84.74	82.98	
National Disaster Risk Reduction Management Fund (National Systems)	108,805	-	-	-	0.07	-	-	-	-	-	-	-	-	-	-	0.07	-	-	-	-	-	84	-	100.00	97.42	
Payment for ROW, Completion Works & Unpaid Claims and Damages of Completed Projects	200,483	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Total for SUPPORT TO OPERATIONS</b>	<b>1,141,502</b>	<b>-</b>	<b>-</b>	<b>0.64</b>	<b>6.65</b>	<b>-</b>	<b>7</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>6.88</b>	<b>-</b>	<b>6</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>2,545</b>	<b>-</b>	<b>-</b>	<b>-</b>	
<b>GRAND TOTAL</b>	<b>37,197,274</b>	<b>33,392</b>	<b>5,633</b>	<b>439.75</b>	<b>1,451.37</b>	<b>318.95</b>	<b>5,519</b>	<b>184,768</b>	<b>84.01</b>	<b>415.08</b>	<b>152,475</b>	<b>3,324</b>	<b>30,303</b>	<b>5,513</b>	<b>436.47</b>	<b>1,441.13</b>	<b>321.16</b>	<b>5,509</b>	<b>187,415</b>	<b>85.30</b>	<b>421.93</b>	<b>78,366</b>	<b>32,440</b>	<b>94.76</b>	<b>86.19</b>	

System Generated by Online Physical and Financial Information System