



NATIONAL IRRIGATION ADMINISTRATION
CY 2023 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF JUNE 30, 2024

AS OF JUNE 30, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
GENERAL ADMINISTRATION AND SUPPORT																					
Operating Subsidy	8,175,224	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	9.65
Operation and Maintenance of NIS Pump Irrigation Systems	431,176	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	75.76
Total for GENERAL ADMINISTRATION AND SUPPORT	8,606,400																				
SUPPORT TO OPERATIONS																					
Establishment of Farmland GIS	269,593	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	7.99
Feasibility Study & Detailed Engineering (FSDE)	392,374	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	40.93
and Pre-Engineering Activities of Various Projects																					
Irrigation Management Transfer Support Services (IMTSS)	417,392	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	31.69
Heavy Equipment Procurement for Irrigation Systems	776,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	6
Quick Response Fund (QRF)	300,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	74.16
Payment for ROW, Completion Works and Unpaid	30,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Claims Damages of Completed Projects																					-
Total for SUPPORT TO OPERATIONS	2,185,359	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
OPERATIONS																					
PROGRAM 1: Irrigation Systems Restoration Program	21,100,048	-	19,141	145.02	611.43	66.17	2,269.25	-	106.85	66.60	35	14,889	184.16	699.88	60.51	2,052	-	124.41	65.47	94.03	79.80
Sub-Program 1: National Irrigation Systems	13,121,225	-	6,473	106	284	2	720	-	107	63	-	4,220	151	262	2	688	-	97	63	95.37	82.17
Sub-Program 2: Communal Irrigation Systems	7,398,415	-	12,668	34	324	60	1,489	-	-	4	35	10,669	28	434	54	1,308	-	27	2	91.26	74.67
Sub-Program 3: Other Irrigation Systems	580,408	-	-	5	3	5	60	-	-	-	-	-	5	4	5	56	-	-	-	99.16	91.68
PROGRAM 2: Irrigation Systems Development Program	9,366,600	15,287	1,407	-	5.45	4.71	174	-	-	-	8,048	720	-	6.79	3.51	32	-	-	2.95	65.46	50.97
Sub-Program 1: New Irrigation Systems	2,350,876	2,280	-	-	-	-	-	-	-	-	574	-	-	0	-	6	-	-	-	51.69	40.34
Sub-Program 2: Establishment of Pump Irrigation Systems	2,084,583	3,084	989	-	4	2	26	-	-	-	1,522	391	-	0	1	10	-	-	-	53.13	43.94
Sub-Program 3: Small Reservoir Irrigation Projects	1,415,732	3,882	-	-	-	-	-	-	-	-	1,280	-	-	-	-	-	-	-	-	53.80	38.34
Sub-Program 4: Special Irrigation Projects	2,589,602	4,804	-	-	-	3	4	-	-	-	3,584	-	-	4	1	2	-	-	3	87.56	67.64
Sub-Program 5: Extension/Expansion Irrigation Systems	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Sub-Program 6: Other Irrigation Projects	925,807	1,237	418	-	1	-	144	-	-	-	1,088	329	-	2	1	14	-	-	-	84.25	66.48
Total for OPERATIONS	30,466,648	15,287	20,548	145.02	616.88	70.88	2,443.25	-	106.85	66.60	8,083	15,609	184.16	706.67	64.02	2,084	-	124.41	68.42	85.39	70.98
GRAND TOTAL	41,258,407	15,287	20,548	145.02	616.88	70.88	2,443.25	-	106.85	66.60	8,083	15,609	184.16	706.67	64.02	2,084	-	124.41	68.42	83.41	69.35

System Generated by Online Physical and Financial Accomplishment Information System.

Prepared by:

Reviewed by:

Approved by:

ENGR. FERDINAND G. SALES
Acting Department Manager, Corporate Planning Services

ENGR. EUSEBIO S. VILLAMANTO
Acting Department Manager, Operations Department

ENGR. REYNE B. UGAY
Acting Department Manager, Engineering Department

ENGR. EDUARDO D. GUILLEN
Administrator



NATIONAL IRRIGATION ADMINISTRATION
CY 2023 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF JUNE 30, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
GENERAL ADMINISTRATION AND SUPPORT																					
Operating Subsidy	8,175,224	-	-	-	-	-	-	-	-	-										-	9.65
Operation and Maintenance of NIS Pump Irrigation Systems	431,176	-	-	-	-	-	-	-	-	-										-	75.76
Total for GENERAL ADMINISTRATION AND SUPPORT	8,606,400	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SUPPORT TO OPERATIONS																					
Establishment of Farmland GIS	269,592.77	-	-	-	-	-	-	-	-	-										-	7.99
Feasibility Study & Detailed Engineering (FSDE) and Pre-Engineering Activities of Various Projects	392,374	-	-	-	-	-	-	-	-	-										-	40.93
Irrigation Management Transfer Support Services (IMTSS)	417,391.80	-	-	-	-	-	-	-	-	-										-	31.69
Payment for ROW, Completion Works and Unpaid Claims Damages of Completed Projects	30,000	-	-	-	-	-	-	-	-	-										-	-
Heavy Equipment Procurement for Irrigation Systems	776,000																				5.88
Quick Response Fund (QRF)	300,000																				74.16
Total for SUPPORT TO OPERATIONS	2,185,358.57	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
OPERATIONS																					
PROGRAM 1: Irrigation Systems Restoration Program	21,100,048	-	19,141	145.02	611.43	66.17	2,269	-	106.85	66.60	35	14,889	184.16	699.88	60.51	2,052	-	124.41	65.47	94.03	79.80
Sub-Program 1: National Irrigation Systems	13,121,225	-	6,473	105.55	284.10	2.04	720	-	106.85	62.65	-	4,220	151.28	261.94	2.09	688	-	97.41	63.07	95.37	82.17
Restoration of National Irrigation Systems	2,638,845	-	6,473	-	0.62	-	6	-	-	-	-	4,220	2.00	9.75	-	50	-	0.74	-	96.10	85.38
Mindanao Irrigation Development Project	20,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
National Disaster Risk Reduction and Management Fund (Calamity Fund)	68,700	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	99.10	89.88
Climate Change Adaptation Works (National Systems)	2,632,330	-	-	-	-	-	-	-	-	-	-	-	-	-	-	2	-	-	-	90.45	64.53
Repair of National Irrigation Systems damaged by Typhoon	396,173	-	-	0.10	5.67	1.00	30	-	-	-	-	-	-	2.97	1.00	17	-	-	-	98.88	86.94
Repair of National Irrigation Systems	6,092,387	-	-	105.45	277.81	1.04	684	-	6.13	31.71	-	-	149.28	245.83	1.09	614	-	2.31	32.50	96.58	86.66
Improvement of Service Roads in National Irrigation Systems	1,272,790	-	-	-	-	-	-	-	100.72	30.94	-	-	-	3.39	-	5	-	94.37	30.57	98.42	89.85
Sub-Program 2: Communal Irrigation Systems	7,398,415		12,668	34	324	60	1,489	-	-	4	35	10,669	28	434	54	1,308	-	27	2	91.26	74.67
Repair of Communal Irrigation Systems	3,352,316	-	10	31.56	257.78	58.34	1,132	-	-	3.90	35	10	25.64	237.77	53.85	1,073	-	-	2.40	92.14	75.13
Repair of Communal Irrigation Systems damaged by Typhoon	1,199,921	-	-	2.85	61.53	-	338	-	-	-	-	130	2.35	41.22	-	215	-	-	-	96.93	75.74
Restoration of Communal Irrigation Systems	2,846,178	-	12,658	-	4.82	1.23	19	-	-	0.05	-	10,529	-	155.33	-	20	-	27.00	-	87.82	73.66
Sub-Program 3: Other Irrigation Systems	580,408	-	-	5.06	3.20	4.56	60	-	-	-	-	-	4.89	3.62	4.56	56	-	-	-	99.16	91.68
Repair of Pump Irrigation Systems	580,408	-	-	5.06	3.20	4.56	60	-	-	-	-	-	4.89	3.62	4.56	56	-	-	-	99.16	91.68
PROGRAM 2: Irrigation Systems Development Program	9,366,600	15,287	1,407	-	5.45	4.71	174	-	-	-	8,048	720	-	6.79	3.51	32	-	-	2.95	65.46	50.97
Sub-Program 1: New Irrigation Systems	2,350,876	2,280	-	-	-	-	-	-	-	-	574	-	-	0.12	-	6	-	-	-	51.69	40.34
Balog-Balog Multipurpose Project Phase II	789,049	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	6.78	4.25
Bugko Irrigation Project	45,000																			100.00	99.70
Bulao Irrigation Project	68,000	42	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	61.14	34.69
Caulaman IP (formerly Upper Gumain RIP)	50,000																			100.00	100.00
DIBULUAN RIVER IRRIGATION PROJECT	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
DITSAAN-RAMAIN RIP	68,908	145	-	-	-	-	-	-	-	-	114	-	-	-	-	-	-	-	-	87.58	68.46
Gaulan Irrigation Project (Lower I)	18,595	574	-	-	-	-	-	-	-	-	-	-	-	0.12	-	6	-	-	-	96.45	74.25
																				100.00	99.32



NATIONAL IRRIGATION ADMINISTRATION
CY 2023 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF JUNE 30, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
Hagbay Irrigation Project	56,500	308	-																	52.60	52.57
Hilabangan Irrigation Project	46,787																			33.41	25.27
Ilocos Norte -Ilocos Sur-Abra Irrigation Project	10,000	-	-	-	-	-	-	-	-	-										100.00	100.00
ILOCOS SUR TRANSBASIN PROJECT (ISTP)	10,000	-	-	-	-	-	-	-	-	-										100.00	100.00
Imelda Irrigation Project (Lower II)	100,000	300																		96.87	53.91
Lower Apayao River Irrigation Project (LARIP), Apayao	5,000	-	-	-	-	-	-	-	-	-										100.00	100.00
Lebak Integrated Irrigation Project	50,000	-	-	-	-	-	-	-	-	-										100.00	87.84
LIBANG IP	150,000	-	-	-	-	-	-	-	-	-										16.17	16.17
Lison Valley Irrigation Project	35,000																			100.00	63.23
Lusod Integrated National Irrigation Project	50,000																			35.87	11.04
Malinao Dam Improvement Project	5,000																			-	-
Manat NIP	150,000	272	-	-	-	-	-	-	-	-	120									99.68	68.70
TUMAUINI RIVER MULTI PURPOSE PROJECT	10,000	-	-	-	-	-	-	-	-	-										90.94	53.91
Panay River Basin Integrated Development Project (PRBIDP)	10,000	-	-	-	-	-	-	-	-	-										75.04	26.62
Pangasinan Irrigation Project	20,000																			-	-
Pinipisakan Irrigation Project	130,000	448									260									93.59	78.80
Jalaur River Multi-Purpose Project Stage 2	175,000	-	-	-	-	-	-	-	-	-										65.03	65.03
Tanjay-Bais River IP	148,037	100	-	-	-	-	-	-	-	-	80									91.18	63.92
Upi Integrated River Irrigation Project	100,000	91	-	-	-	-	-	-	-	-										65.19	54.18
Sub-Program 2: Establishment of Pump Irrigation Systems	2,084,583	3,084	989	-	3.96	1.71	26	-	-	-	1,522	391	-	0.18	0.70	10	-	-	-	53.13	43.94
Solar Power-Driven Pump Irrigation Projects	2,084,583	3,084	989	-	3.96	1.71	26	-	-	-	1,522	391	-	0.18	0.70	10	-	-	-	53.13	43.94
Sub-Program 3: Small Reservoir Irrigation Projects	1,415,732	3,882	-	-	-	-	-	-	-	-	1,280	-	-	-	-	-	-	-	-	53.80	38.34
Bagtingon SRIP	150,000	-	-	-	-	-	-	-	-	-										0.28	-
Balasig Small Reservoir Irrigation Project	50,000																			81.96	56.36
BALBALUNGAO SMALL RESERVOIR IRRIGATION PROJECT	100,000	-	-	-	-	-	-	-	-	-										49.56	42.77
Bayaoas Small Reservoir Irrigation Project	100,000	-	-	-	-	-	-	-	-	-										41.46	13.54
BAYABAS SMALL RESERVOIR IRRIGATION PROJECT, BULACAN	50,000	-	-	-	-	-	-	-	-	-										94.30	76.72
Bayuyan SRIP	20,000	-	-	-	-	-	-	-	-	-										5.13	1.88
CABANO SRIP	55,000	-	-	-	-	-	-	-	-	-										16.51	5.39
Calapangan SRIP	50,000																			48.40	34.23
Calunasan SRIP	20,000	-	-	-	-	-	-	-	-	-	-									64.99	30.50
Dumoloc Small Reservoir Irrigation Project	200,000	-	-	-	-	-	-	-	-	-										19.13	4.39
Hibale SRIP	10,000	-	-	-	-	-	-	-	-	-										0.86	-
Hibulangan Small Reservoir Irrigation Project	164,981	2,750									1,000									99.28	89.08
Ibato-Iraan SRIP	56,113	172	-	-	-	-	-	-	-	-										8.59	6.85
Linoan SRIP	15,000																			82.00	7.51
Macalelon SRIP	124,638	-	-	-	-	-	-	-	-	-										70.51	42.25
Sta. Rita Small Reservoir Irrigation Project	200,000	960									280									95.30	65.49
Tulunan SRIP	50,000	-	-	-	-	-	-	-	-	-										100.00	98.09



NATIONAL IRRIGATION ADMINISTRATION
CY 2023 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT

AS OF JUNE 30, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
Sub-Program 4: Special Irrigation Projects	2,589,602	4,804	-	-	-	3.00	4	-	-	-	3,584	-	-	4.24	1.41	2	-	-	2.95	87.56	67.64
Small Irrigation Projects (SIP)	2,589,602	4,804	-	-	-	3.00	4	-	-	-	3,584	-	-	4.24	1.41	2	-	-	2.95	87.56	67.64
Sub-Program 5: Extension/Expansion Irrigation Systems	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Sub-Program 6: Other Irrigation Projects	925,807	1,237	418	-	1	-	144	-	-	-	1,088	329	-	2	1	14	-	-	-	84.25	66.48
Comprehensive Agrarian Reform Program-IC (CARP-IC)	821,007	1,192	418	-	-	-	9	-	-	-	1,068	329	-	1.35	1.40	6	-	-	-	88.08	70.14
Comprehensive Agrarian Reform Program-Irrigation Component (CARP-IC)	104,800	45	-	-	1.49	-	135	-	-	-	20	-	-	0.91	-	8	-	-	-	54.24	37.80
Total for OPERATIONS	30,466,648	15,287	20,548	145.02	616.88	70.88	2,443	-	106.85	66.60	8,083	15,609	184.16	706.67	64.02	2,084	-	124.41	68.42	85.39	70.98
GRAND TOTAL	41,258,407	15,287	20,548	145.02	616.88	70.88	2,443	-	106.85	66.60	8,083	15,609	184.16	706.67	64.02	2,084	-	124.41	68.42	83.41	69.35

System Generated by Online Physical and Financial Accomplishment Information System.