



NATIONAL IRRIGATION ADMINISTRATION
CY 2024 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF JUNE 30, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET								ACCOMPLISHMENT									
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
GENERAL ADMINISTRATION AND SUPPORT																			
Operating Subsidy	7,303,176	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.90
Operation and Maintenance of NIS Pump Irrigation Systems	828,589	-	-	0.03	-	-	1	-	-	-	-	-	-	-	-	-	-	-	9.55
Total for GENERAL ADMINISTRATION AND SUPPORT	8,131,765	-	-	0.03	-	-	1	-	-	-	-	-	-	-	-	-	-	-	-
SUPPORT TO OPERATIONS																			
Contract Farming	3,400,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	4.67
Establishment of Farmland GIS	108,987	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Feasibility Study & Detailed Engineering (FSDE)	227,158	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.36
and Pre-Engineering Activities of Various Projects		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Irrigation Management Transfer Support	311,442	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	3.64
Services (IMTSS)		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Pre-Construction Activities for Irrigation Projects	310,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Payment for ROW, Completion Works and Unpaid	131,879	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Claims Damages of Completed Projects		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Heavy Equipment Procurement for Irrigation Systems	782,988	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Total for SUPPORT TO OPERATIONS	5,272,454	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
OPERATIONS																			
PROGRAM 1: Irrigation Systems Restoration Program	29,569,334	-	13,032	29.45	470.35	47.76	1,677	78.20	9.11	-	1,302	6.73	183.54	20.13	364	235.92	4.47	26.94	15.56
Sub-Program 1: National Irrigation Systems	22,200,632	-	4,770	14.76	225.39	0.50	521	78.20	9.11	-	479	6.40	105.10	-	129	235.51	4.47	23.90	14.07
Sub-Program 2: Communal Irrigation Systems	6,738,097	-	8,262	13.42	236.95	41.45	1,091	-	-	-	823	0.33	75.07	17.91	219	0	-	35.26	19.40
Sub-Program 3: Other Irrigation Systems	630,605	-	-	1.27	8.01	5.81	65	-	-	-	1	-	3.37	2.22	16	-	-	45.44	27.17
PROGRAM 2: Irrigation Systems Development Program	27,246,776	7,520	1,240	-	-	-	-	-	-	412	-	-	0.47	-	-	-	-	7.54	4.04
Sub-Program 1: New Irrigation Systems	2,661,187	1,566	1,240	-	-	-	-	-	-	50	-	-	-	-	-	-	-	11.60	6.63
Sub-Program 2: Establishment of Pump Irrigation Systems	18,607,829	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	4.18	1.96
Sub-Program 3: Small Reservoir Irrigation Projects	1,696,594	387	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	3.96	3.42
Sub-Program 4: Special Irrigation Projects	2,445,018	4,556	-	-	-	-	-	-	-	300	-	-	-	-	-	-	-	25.47	15.35
Sub-Program 5: Extension/Expansion Irrigation Systems	611,148	1,011	-	-	-	-	-	-	-	62	-	-	0.47	-	-	-	-	28.06	10.90
Sub-Program 6: Other Irrigation Projects	1,225,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Total for OPERATIONS	56,816,110	7,520	14,272	29.45	470.35	47.76	1,677	78.20	9.11	412	1,302	6.73	184.01	20.13	364	235.92	4.47	18.58	10.58



NATIONAL IRRIGATION ADMINISTRATION
CY 2024 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF JUNE 30, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET								ACCOMPLISHMENT									
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
OTHER SOURCES																			
I. SPECIAL PROVISION																			
TOTAL SPECIAL PROVISION	5,017,851	295	2,852	2.50	28.40	4.83	103	4.50	4.59	-	-	-	0.82	-	-	-	-	0.23	0.22
II. CALAMITY FUNDS																			
National Disaster Risk Reduction and Management Fund	450,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
III. UNPROGRAMMED FUNDS																			
Jalaur River Multipurpose Project - Stage II	2,088,715	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
TOTAL OTHER SOURCES	7,556,566	295	2,852	2.50	28.40	4.83	103	4.50	4.59	-	-	-	0.82	-	-	-	-	0.15	0.15
GRAND TOTAL	77,776,895	7,815	17,124	31.98	498.75	52.59	1,781	82.70	13.70	412	1,302	6.73	184.83	20.13	364	235.92	4.47	16.93	9.65

System Generated by Online Physical and Financial Accomplishment Information System.

Prepared by:

ENGR. FERDINAND G. SALES

Acting Department Manager, Corporate Planning Services

Reviewed by:

ENGR. EUSEBIO S. VILLAMANTO

Acting Department Manager, Operations Department

Approved by:

ENGR. REYNE B. UGAY

Acting Department Manager, Engineering Department

ENGR. EDUARDO EDDIE G. GUILLEN

Administrator



NATIONAL IRRIGATION ADMINISTRATION
CY 2024 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF JUNE 30, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET								ACCOMPLISHMENT									
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
GENERAL ADMINISTRATION AND SUPPORT																			
Operating Subsidy	7,303,176	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.90
Operation and Maintenance of NIS Pump Irrigation Systems	828,589	-	-	0.03	-	-	1	-	-	-	-	-	-	-	-	-	-	-	9.55
Total for GENERAL ADMINISTRATION AND SUPPORT	8,131,765	-	-	0.03	-	-	1	-	-	-	-	-	-	-	-	-	-	-	-
SUPPORT TO OPERATIONS																			
Contract Farming	3,400,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	4.67
Establishment of Farmland GIS	108,987	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Feasibility Study & Detailed Engineering (FSDE)	227,158	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.36
and Pre-Engineering Activities of Various Projects	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Irrigation Management Transfer Support	311,442	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	3.64
Services (IMTSS)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Pre-Construction Activities for Irrigation Projects	310,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Payment for ROW, Completion Works and Unpaid	131,879	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Claims Damages of Completed Projects	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Heavy Equipment Procurement for Irrigation Systems	782,988	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Total for SUPPORT TO OPERATIONS	5,272,454	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
OPERATIONS																			
PROGRAM 1: Irrigation Systems Restoration Program	29,569,334	-	13,032	29.45	470.35	47.76	1,677	78.20	9.11	-	1,302	6.73	183.54	20.13	364	235.92	4.47	26.94	15.56
Sub-Program 1: National Irrigation Systems	22,200,632	-	4,770	14.76	225.39	0.50	521	78.20	9.11	-	479	6.40	105.10	-	129	235.51	4.47	23.90	14.07
Sub-Program 2: Communal Irrigation Systems	6,738,097	-	8,262	13.42	236.95	41.45	1,091	-	-	-	823	0.33	75.07	17.91	219	0	-	35.26	19.40
Sub-Program 3: Other Irrigation Systems	630,605	-	-	1.27	8.01	5.81	65	-	-	-	1	-	3.37	2.22	16	-	-	45.44	27.17
PROGRAM 2: Irrigation Systems Development Program	27,246,776	7,520	1,240	-	-	-	-	-	-	412	-	-	0.47	-	-	-	-	7.54	4.04
Sub-Program 1: New Irrigation Systems	2,661,187	1,566	1,240	-	-	-	-	-	-	50	-	-	-	-	-	-	-	11.60	6.63
Maringalo Dam Irrigation Project, Nueva Ecija	30,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Balog-Balog Multipurpose Project Phase II	261,000	457	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Bustos Dam Afterbay Structure, Bulacan	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Calbiga Irrigation Project, Western Samar	49,000	63	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	6.81	0.03
Caulaman Irrigation Project (formerly Upper Gumain River	50,000	100	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	95.00	-
Irrigation Project), Pampanga	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Ditsaan-Ramain Irrigation Project, Lanao del Sur	35,000	10	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	10.47	7.79
	50,000	60	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.60	0.59
Gandara Irrigation Project - Pologon Area, Western Samar	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Ilocos Norte -Ilocos Sur-Abra Irrigation Project	10,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	3.05	1.36
Imelda Irrigation Project (formerly Lower Sibuguey II RIS	50,000	50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	8.68	5.53
Extension), Zamboanga Sibugay	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Jalaur River Multipurpose Project, Stage II	417,420	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	13.80	13.80
Lebak Integrated River Irrigation Project, Sultan Kudarat	150,000	-	1,240	-	-	-	-	-	-	-	-	-	-	-	-	-	-	24.73	14.79
Libang Irrigation Project, Agusan del Sur	150,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Lison Valley Irrigation Project, Zamboanga del Sur	70,000	100	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Cabiao Impounding Dam, Nueva Ecija	400,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Lower Apayao River Irrigation Project (LARIP), Apayao	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Lusod Integrated National Irrigation Project, Quirino	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	8.81	-
Manat NIP, Compostella Valley	150,000	300	-	-	-	-	-	-	-	50	-	-	-	-	-	-	-	36.83	10.36



NATIONAL IRRIGATION ADMINISTRATION
CY 2024 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF JUNE 30, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET								ACCOMPLISHMENT									
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
Pasig-Potrero River Irrigation Project, Pampanga	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Sacobia River Irrigation Project, Tarlac	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
TanJay-Bais River Irrigation Project, Negros Oriental	148,767	255	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	2.34	1.00
Upi Integrated Irrigation Project, Maguindanao	100,000	111	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	54.53	52.83
Upper Saug River Irrigation Project, Davao del Norte	90,000	60	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	35.66	23.28
Sub-Program 2: Establishment of Pump Irrigation Systems	18,607,829	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	4.18	1.96
Solar Power-Driven Pump Irrigation Projects	18,607,829	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	4.18	1.96
Sub-Program 3: Small Reservoir Irrigation Projects	1,696,594	387	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	3.96	3.42
Lopez Small Reservoir Irrigation Project, Quezon	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.10	1.10
Calapangan Small Reservoir Irrigation Project, Cagayan	400,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	2.25	4.54
Bagtingon Small Reservoir Irrigation Project	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Bayabas Small Reservoir Irrigation Project, Bulacan	300,000	150	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Bayaoas Small Reservoir Irrigation Project	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Bayuyan Small Reservoir Irrigation Project	30,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.07	-
Bonot-Bonot Small Reservoir Irrigation Project,	51,594	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	7.43	0.72
Cabacanan Small Reservoir Irrigation Project, Ilocos Norte	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Cabano Small Reservoir Irrigation Project	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Calunasan Small Reservoir Irrigation Project	15,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Dumoloc Small Reservoir Irrigation Project	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.12	-
Hibale Small Reservoir Irrigation Project	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Sta. Rita Small Reservoir Irrigation Project, Western Samar	200,000	237	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	16.55	9.81
Tulunan Small Reservoir Irrigation Project	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	20.01	18.75
Sub-Program 4: Special Irrigation Projects	2,445,018	4,556	-	-	-	-	-	-	-	300	-	-	-	-	-	-	-	25.47	15.35
Small Irrigation Projects (SIP)	2,445,018	4,556	-	-	-	-	-	-	-	300	-	-	-	-	-	-	-	25.47	15.35
Sub-Program 5: Extension/Expansion Irrigation Systems	611,148	1,011	-	-	-	-	-	-	-	62	-	-	0.47	-	-	-	-	28.06	10.90
Extension/Expansion of Existing Communal Irrigation Systems	9,900	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Extension/Expansion of Existing National Irrigation Systems	601,248	1,011	-	-	-	-	-	-	-	62	-	-	0.47	-	-	-	-	28.52	11.08
Sub-Program 6: Other Irrigation Projects	1,225,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Comprehensive Agrarian Reform Program- Irrigation Component (CARP-IC)	1,225,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Total for OPERATIONS	56,816,110	7,520	14,272	29.45	470.35	47.76	1,677	78.20	9.11	412	1,302	6.73	184.01	20.13	364	235.92	4.47	18.58	10.58
OTHER SOURCES																			
I. SPECIAL PROVISION																			
Solar Power-Driven Pump Irrigation Projects	30,000	-	110	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Repair of National Irrigation System	479,000	-	817	-	18.10	-	63	4.50	4.59	-	-	-	-	-	-	-	-	-	-
Bugko Irrigation Project	71,690	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Hagbay Irrigation Project	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Bulao Irrigation Project	45,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Repair of Communal Irrigation System	329,034	-	201	-	10.30	4.83	40	-	-	-	-	-	0.82	-	-	-	-	2.55	2.53
Payment for ROW, Completion Works and Unpaid Claims	20,884	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Damages of Completed Projects		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Pinipisakan Irrigation Project	998	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Bulao Irrigation Project	2,308	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Ambal River Irrigation Project	850,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-



NATIONAL IRRIGATION ADMINISTRATION
CY 2024 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF JUNE 30, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET								ACCOMPLISHMENT									
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
Bagtinson Small Reservoir Irrigation Project	11,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Bulo Small Reservoir Irrigation Project	40,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Lebak Integrated Irrigation Project	750,000	125	284	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Lopez Small Reservoir Irrigation Project	300,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Marimay Small Reservoir Irrigation Project	20,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Tulunan Small Reservoir Irrigation Project	278,806	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Upi Integrated River Irrigation Project	800,000	117	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
San Felipe Small River Irrigation Project	383,131	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Restoration of National Irrigation Systems	268,000	-	1,425	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Restoration of Communal Irrigation Systems	10,000	-	15	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Climate Change Adaptation Works (National Systems)	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Feasibility Study & Detailed Engineering (FSDE) and Pre- Engineering Activities of Various Projects	149,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Small Irrigation Project (SIP)	20,000	22	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Extension/Expansion of Existing National Irrigation Systems	9,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
TOTAL SPECIAL PROVISION	5,017,851	264	2,852	-	28.40	4.83	103	4.50	4.59	-	-	-	0.82	-	-	-	-	0.23	0.22
II. CALAMITY FUNDS																			
National Disaster Risk Reduction and Management Fund	450,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
III. UNPROGRAMMED FUNDS																			
Jalaur River Multipurpose Project - Stage II	2,088,715	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
TOTAL OTHER SOURCES	7,556,566	264	2,852	-	28.40	4.83	103	4.50	4.59	-	-	-	0.82	-	-	-	-	0.15	0.15
GRAND TOTAL	77,776,895	7,784	17,124	29.48	498.75	52.59	1,781	82.70	13.70	412	1,302	6.73	184.83	20.13	364	235.92	4.47	16.93	9.65

System Generated by Online Physical and Financial Accomplishment Information System.