



NATIONAL IRRIGATION ADMINISTRATION
CY 2022 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF MARCH 31, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT									
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structur es (Unit)	COCONE T (sq. m.)	Gravel (km)	Jobs	RESTO	REHAB	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)	
GENERAL ADMINISTRATION AND SUPPORT																					
Operating Subsidy	7,325,030	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	16.15	
Operation and Maintenance of NIS Pump Irrigation Systems	221,390	-	-	-	-	-	-	-	-	292	-	-	-	-	-	-	-	-	-	98.30	
Total for GENERAL ADMINISTRATION AND SUPPORT	7,546,420	-	-	-	-	-	-	-	-	292	-	-	-	-	-	-	-	-	-	-	
SUPPORT TO OPERATIONS																					
Establishment of Farmland GIS	95,912	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	37.68	
Feasibility Study & Detailed Engineering (FSDE)	988,420	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	44.16	
and Pre-Engineering Activities of Various Projects																					
Irrigation Management Transfer Support Services (IMTSS)	183,884	-	-	-	-	-	-	-	-	17	-	-	-	-	-	-	-	-	-	50.63	
Payment for ROW, Completion Works and Unpaid	30,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Claims Damages of Completed Projects																					
Total for SUPPORT TO OPERATIONS	1,298,216	-	-	-	-	-	-	-	-	17	-	-	-	-	-	-	-	-	-	-	
OPERATIONS																					
PROGRAM 1: Irrigation Systems Restoration Program	10,675,399	-	10,944	179.78	278.84	36.32	777	-	94.08	54,705	10,360	-	200.45	376.55	35.90	868	26.75	81.39	98.13	94.22	
Sub-Program 1: National Irrigation Systems	10,086,094	-	10,944	172.16	209.70	1.54	476	-	94.08	51,039	10,360	-	195.12	310.85	1.30	528	26.75	81.39	98.02	93.98	
Sub-Program 2: Communal Irrigation Systems	476,525	-	-	7.62	68.18	34.78	297	-	-	2,444	-	-	5.33	64.71	34.60	337	-	-	100.00	98.35	
Sub-Program 3: Other Irrigation Systems	112,780	-	-	-	0.96	-	4	-	-	1,222	-	-	-	0.99	-	3	-	-	100.00	98.46	
PROGRAM 2: Irrigation Systems Development Program	11,971,139	24,460	1,524	-	6.99	-	17	-	-	54,266	1,174	-	213.56	147.26	2.98	1,787	8.31	356.30	87.50	80.81	
Sub-Program 1: New Irrigation Systems	2,670,000	1,375	-	-	-	-	-	-	-	12,295	-	-	104.57	69.12	-	867	-	355.00	85.48	81.32	
Sub-Program 2: Establishment of Pump Irrigation Systems	2,388,154	12,501	760	-	-	-	-	-	-	8,603	760	-	107.79	23.68	-	573	8.31	-	100.00	92.32	
Sub-Program 3: Small Reservoir Irrigation Projects	2,438,474	1,180	-	-	-	-	-	-	-	10,054	-	-	-	-	-	-	-	-	57.13	47.39	
Sub-Program 4: Special Irrigation Projects	3,671,498	7,824	-	-	-	-	-	-	-	18,742	45	-	1.20	48.40	2.98	338	-	1.30	98.57	92.76	
Sub-Program 5: Extension/Expansion Irrigation Systems	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Sub-Program 6: Other Irrigation Projects	803,013	1,580	764	-	6.99	-	17	-	-	4,572	369	-	-	6.06	-	9	-	-	98.66	91.73	
Total for OPERATIONS	22,646,538	24,460	12,468	179.78	285.83	36.32	794	-	94.08	108,971	11,534	-	414.00	523.81	38.88	2,655	35.06	437.69	92.51	87.13	
OTHER SOURCES																					
SPECIAL PROVISION	1,493,017	1,358	379	10.12	16.91	-	61	-	-	-	10	-	11.58	15.78	-	45	31.62	-	93.61	80.35	
Total for OTHER SOURCES	1,493,017	1,358	379	10.12	16.91	-	61	-	-	-	10	-	11.58	15.78	-	45	31.62	-	93.61	80.35	
GRAND TOTAL	32,984,191	25,818	12,847	189.90	302.74	36.32	855	-	94.08	109,280	11,544	-	425.58	539.58	38.88	2,700	66.69	437.69	92.57	86.76	

System Generated by Online Physical and Financial Accomplishment Information System

Consolidated by:

ENGR. REYNALDO D. NILO

Officer-in-charge, Corporate Planning Services

Reviewed by:

ENGR. EUSEBIO S. VILLAMANTO

Acting Department Manager, Operations Department

Approved by:

ENGR. REYNE B. UGAY

Acting Department Manager, Engineering Department

ENGR. ROBERT C. SUGUITAN

Senior Deputy Administrator



NATIONAL IRRIGATION ADMINISTRATION
CY 2022 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF MARCH 31, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT									
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	Jobs	NEW	RESTO	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
GENERAL ADMINISTRATION AND SUPPORT																				
Operating Subsidy	7,325,030	-	-	-	-	-	-	-	-	-									-	16.15
	221,390	-	-	-	-	-	-	-	-	292									-	98.30
Operation and Maintenance of NIS Pump Irrigation Systems																				
Total for GENERAL ADMINISTRATION AND SUPPORT	7,546,420	-	-	-	-	-	-	-	-	292	-	-	-	-	-	-	-	-	-	-
SUPPORT TO OPERATIONS																				
Establishment of Farmland GIS	95,912	-	-	-	-	-	-	-	-	-									-	37.68
Feasibility Study & Detailed Engineering (FSDE)	988,420	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	44.16
and Pre-Engineering Activities of Various Projects																				
Irrigation Management Transfer Support	183,884	-	-	-	-	-	-	-	-	17									-	50.63
Services (IMTSS)																				
Payment for ROW, Completion Works and Unpaid	30,000	-	-	-	-	-	-	-	-	-									-	-
Claims Damages of Completed Projects																				
Total for SUPPORT TO OPERATIONS	1,298,216	-	-	-	-	-	-	-	-	17	-	-	-	-	-	-	-	-	-	-
OPERATIONS																				
PROGRAM 1: Irrigation Systems Restoration Program	10,675,399	-	10,944	179.78	278.84	36.32	-	19.96	94.08	54,705	-	10,360	376.55	35.90	868	-	26.75	81.39	98.13	94.22
Sub-Program 1: National Irrigation Systems	10,086,094	-	10,944	172.16	209.70	1.54	-	19.96	94.08	51,039	-	10,360	310.85	1.30	528	-	26.75	81.39	98.02	93.98
Restoration of National Irrigation Systems	4,255,574	-	10,930	-	-	-	-	-	-	21,289		10,346	28.41		23		6.04		99.78	95.42
Agos RIS Improvement Project	50,000	-	14	-	0.69	-	-	-	-	300		14	0.24						100.00	96.40
Mindanao Irrigation Development Project	100,000	-	-	-	-	-	-	-	-	-									-	-
Climate Change Adaptation Works	1,829,984	-	-	-	-	-	-	-	-	-			0.61		7				95.52	87.02
(National Systems)																				
Repair of National Irrigation Systems	3,601,036	-	-	172.16	209.01	1.54	-	0.26	-	26,929			281.59	1.30	495		0.46		99.78	98.12
Improvement of Service Roads in National	249,500	-	-	-	-	-	-	19.70	94.08	2,521					3		20.25	81.39	99.85	97.91
Irrigation Systems																				
Sub-Program 2: Communal Irrigation Systems	476,525	-	-	7.62	68.18	34.78	-	-	-	2,444	-	-	64.71	34.60	337	-	-	-	100.00	98.35
Repair of Communal Irrigation Systems	476,525	-	-	7.62	68.18	34.78	-	-	-	2,444			64.71	34.60	337				100.00	98.35
Sub-Program 3: Other Irrigation Systems	112,780	-	-	-	0.96	-	-	-	-	1,222	-	-	0.99	-	3	-	-	-	100.00	98.46
Repair of Pump Irrigation Systems	112,780	-	-	-	0.96	-	-	-	-	1,222			0.99		3				100.00	98.46
PROGRAM 2: Irrigation Systems Development Program	11,971,139	24,460	1,524	-	6.99	-	-	-	-	54,266	24,890	1,174	147.26	2.98	1,787	-	8.31	356.30	87.50	80.81
Sub-Program 1: New Irrigation Systems	2,670,000	1,375	-	-	-	-	-	-	-	12,295	3,034	-	69.12	-	867	-	-	355.00	85.48	81.32
Ilocos Norte-Ilocos Sur-Abra Irrigation Project	10,000	-	-	-	-	-	-	-	-	60									100.00	79.02
ILOCOS SUR TRANSBASIN PROJECT (ISTP)	10,000	-	-	-	-	-	-	-	-	60									100.00	100.00
Lower Agno River Irrigation System Improvement	960,000	931	-	-	-	-	-	-	-	980	820		69.12		866			355.00	100.00	100.00
Project																				
Lower Apayao River Irrigation Project (LARIP),	5,000	-	-	-	-	-	-	-	-	30									94.49	83.60
Apayao																				
DIBULUAN RIVER IRRIGATION PROJECT	70,000	-	-	-	-	-	-	-	-	237	300								100.00	98.23
TUMAUINI RIVER MULTI PURPOSE PROJECT	150,000	-	-	-	-	-	-	-	-	507									42.29	35.89
Balog-Balog Multipurpose Project Phase II	800,000	-	-	-	-	-	-	-	-	369	1,173								64.63	60.01
Upper Gumain Irrigation Project	50,000	-	-	-	-	-	-	-	-	100	54				1				100.00	100.00



NATIONAL IRRIGATION ADMINISTRATION
CY 2022 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF MARCH 31, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT									
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	Jobs	NEW	RESTO	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
Sub-Program 4: Special Irrigation Projects	3,671,498	7,824	-	-	-	-	-	-	-	18,742	7,434	45	48.40	2.98	338	-	-	1.30	98.57	92.76
Small Irrigation Projects (SIP)	3,661,498	7,809	-	-	-	-	-	-	-	18,729	7,419	45	48.40	2.98	338	-	-	1.30	98.56	92.78
Didungol Small Irrigation Project	10,000	15	-	-	-	-	-	-	-	13	15	-	-	-	-	-	-	-	100.00	86.43
Sub-Program 5: Extension/Expansion Irrigation Systems	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Sub-Program 6: Other Irrigation Projects	803,013	1,580	764	-	6.99	-	-	-	-	4,572	1,596	369	6.06	-	9	-	-	-	98.66	91.73
Comprehensive Agrarian Reform Program-Irrigation Component (CARP-IC)	803,013	1,580	764	-	6.99	-	-	-	-	4,572	1,596	369	6.06	-	9	-	-	-	98.66	91.73
Total for OPERATIONS	22,646,538	24,460	12,468	179.78	285.83	36.32	-	19.96	94.08	#####	24,890	11,534	523.81	38.88	2,655	-	35.06	437.69	92.51	87.13
OTHER SOURCES																				
SPECIAL PROVISION																				
Capacity Building Transition Activities	159,069	-	-	-	-	-	-	-	-	-									2.42	0.54
Climate Change Adaptation Works (Communal Systems)	62,000	-	-	-	-	-	-	-	-	-									100.00	93.88
Climate Change Adaptation Works (National Systems)	180,000	-	-	-	-	-	-	-	-	-									100.00	100.00
	10,000	50	-	-	-	-	-	-	-	-	50								100.00	99.10
Electric/Fuel Power-Driven Pump Irrigation Projects																				
Solar Power-Driven Pump Irrigation Projects	60,000	116	-	-	-	-	-	-	-	-	76								71.67	72.00
Sulvec SRIP	40,000	-	-	-	-	-	-	-	-	-									91.45	47.38
Quipot Irrigation Project	100,000	-	-	-	-	-	-	-	-	-									100.00	78.85
Repair of Communal Irrigation Systems	72,800			0.12	0.32								0.70		25				100.00	100.00
Repair of National Irrigation Systems	246,405	-	-	10.00	16.59	-	-	13.95	-	-		10	15.08		19		14.55		99.54	93.87
Restoration of Communal Irrigation Systems	50,000	-	250	-	-	-	-	-	-	-									71.78	37.24
Restoration of National Irrigation Systems	59,067		129																90.21	30.38
Payment for ROW, Completion Works and Unpaid	23,677																		-	-
Claims Damages of Completed Projects																				
Improvement of Service Roads in National Irrigation Systems	170,000	-	-	-	-	-	-	19.81	-	-					1		17.07		100.00	97.32
Marimay Small Reservoir Irrigation Project, Apayao	30,000	-	-	-	-	-	-	-	-	-									96.50	40.05
BALBALUNGAO SMALL RESERVOIR IRRIGATION PROJECT	130,000	-	-	-	-	-	-	-	-	-									100.00	71.17
Bonot-Bonot SRIP	50,000	-	-	-	-	-	-	-	-	-									21.74	20.20
Hibulangan SRIP	50,000	1,192	-	-	-	-	-	-	-	-	773								95.81	85.87
Total for SPECIAL PROVISION	1,493,017	1,358	379	10.12	16.91	-	-	33.76	-	-	899	10	15.78	-	45	-	31.62	-	93.61	80.35
GRAND TOTAL	32,984,191	25,818	12,847	189.90	302.74	36.32	-	53.72	94.08	#####	25,789	11,544	539.58	38.88	2,700	-	66.69	437.69	92.57	86.76

System Generated by Online Physical and Financial Accomplishment Information System