



NATIONAL IRRIGATION ADMINISTRATION
CY 2023 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF MARCH 31, 2024

PARTICULARS	ALLOCATION (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT									
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road(km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road(km)	Gravel (km)	PHY (%)	FIN (%)
PROGRAMS																					
GENERAL ADMINISTRATION AND SUPPORT	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Operating Subsidy	8,175.22	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	9.64
Operation and Maintenance of NIS Pump Irrigation Systems	431.18	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	69.77
Total for GENERAL ADMINISTRATION AND SUPPORT	8,606.40	-	-	-	-	-	-	-	-	-	0	-	-	-	-	-	-	-	-	-	-
OPERATIONS	29,999.15	15,137	20,548	145.02	618.19	70.88	2,449.25	-	106.85	66.60	6,717	14,307	182.21	666.33	57.77	1,902.00	-	118.54	59.33	77.75	60.03
PROGRAM 1: Irrigation Systems Restoration Program	21,062.55	-	19,141	145.02	612.74	66.17	2,275.25	-	106.85	66.60	35	13,635	182.21	661.25	54.26	1,886.00	-	118.54	56.68	85.82	67.40
Sub-Program 1: National Irrigation Systems	13,111.23	-	6,473	105.55	284.10	2.04	720.00	-	106.85	62.65	-	3,724	150.28	249.63	2.08	649.00	-	91.54	54.28	87.32	70.49
Sub-Program 2: Communal Irrigation Systems	7,370.92	-	12,668	34.41	325.44	59.57	1,495.25	-	-	3.95	35	9,911	27.07	408.00	47.63	1,182.00	-	27.00	2.40	82.32	60.76
Sub-Program 3: Other Irrigation Systems	580.41	-	-	5.06	3.20	4.56	60.00	-	-	-	-	-	4.86	3.62	4.55	55.00	-	-	-	96.68	82.02
PROGRAM 2: Irrigation Systems Development Program	8,936.60	15,137	1,407	-	5.45	4.71	174.00	-	-	-	6,682	672	-	5.08	3.51	16.00	-	-	2.65	58.41	42.65
Sub-Program 1: New National Irrigation	2,350.88	2,280	-	-	-	-	-	-	-	-	519	-	-	0.12	-	6.00	-	-	-	39.50	27.34
Sub-Program 2: Establishment of Pump Irrigation	1,654.58	2,934	989	-	3.96	1.71	26.00	-	-	-	966	356	-	0.18	0.70	3.00	-	-	-	59.42	45.36
Sub-Program 3: Small Reservoir Irrigation	1,415.73	3,882	-	-	-	-	-	-	-	-	1,280	-	-	-	-	-	-	-	-	43.03	29.71
Sub-Program 4: Special Irrigation	2,589.60	4,804	-	-	-	3.00	4.00	-	-	-	3,085	-	-	3.44	1.41	2.00	-	-	2.65	78.11	57.20
Sub-Program 6: Other Irrigation Systems	925.81	1,237	418	-	1.49	-	144.00	-	-	-	831	316	-	1.35	1.40	5.00	-	-	-	75.78	55.78
Total for OPERATIONS	29,999.15	15,137	20,548	145.02	618.19	70.88	2,449.25	-	106.85	66.60	6,716.51	14,307	182.21	666.33	66.60	1,902.00	-	118.54	59.33	77.75	60.03
SUPPORT TO OPERATIONS	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Irrigation Management Transfer Support Services (IMTSS)	398.46	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	26.87
Feasibility Study & Detailed Engineering (FSDE) and Pre-Engineering Activities of Various Projects	392.37	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	32.98
Establishment of Farmland GIS	256.92	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	7.38
Heavy Equipment Procurement for Irrigation Systems	776.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	5.88
Payment for ROW, Completion Works and Unpaid Claims Damages of Completed Projects	30.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Quick Response Fund (QRF)	300.00	-	-	-	-	-	-	-	-	-	-	-	-	0.36	-	7.00	-	-	-	-	62.60
Total for SUPPORT TO OPERATIONS	2,153.75	-	-	-	-	-	-	-	-	-	-	-	-	0.36	-	7.00	-	-	-	-	-
GRAND TOTAL	40,759,293.91	15,137	20,548	145.02	618.19	70.88	2,449.25	-	106.85	66.60	6,716.51	14,307	182.21	666.69	57.77	1,909.00	-	118.54	59.33	75.93	48.05

System Generated by Online Physical and Financial Accomplishment Information System.

Consolidated by:

ENGR. REYNALDO D. NILO

Officer-in-charge, Corporate Planning Services

Reviewed by:

ENGR. EUSEBIO S. VILLAMANTO

Acting Department Manager, Operations Department

ENGR. REYNE B. UGAY

Acting Department Manager, Engineering Department

Approved by:

ENGR. ROBERT C. SUGUITAN

Senior Deputy Administrator



NATIONAL IRRIGATION ADMINISTRATION
CY 2023 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF MARCH 31, 2024

PARTICULARS	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road(km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road(km)	Gravel (km)	PHY (%)	FIN (%)
GENERAL ADMINISTRATION AND SUPPORT																					
Operating Subsidy	8,175.22	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	9.64
Operation and Maintenance of NIS Pump Irrigation	431.18	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	69.77
Total for GENERAL ADMINISTRATION AND SUPPORT	8,606.40	-	-	-	-	-	-	-	-	-	0	-	-	-	-	-	-	-	-	-	-
OPERATIONS																					
PROGRAM 1: Irrigation Systems Restoration Program	21,062.55	-	19,141	145.02	612.74	66.17	2,275.25	-	106.85	66.60	35	13,635	182.21	661.25	54.26	1,886.00	-	118.54	56.68	85.82	67.40
Sub-Program 1: National Irrigation Systems	13,111.23	-	6,473	105.55	284.10	2.04	720.00	-	106.85	62.65	-	3,724	150.28	249.63	2.08	649.00	-	91.54	54.28	87.32	70.49
Climate Change Adaptation Works (National Systems)	2,632.33	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.00	-	-	-	74.78	51.55
Improvement of Service Roads in National Irrigation	1,272.79	-	-	-	-	-	-	-	100.72	30.94	-	-	-	3.39	-	2.00	-	90.70	30.57	94.27	83.20
Mindanao Irrigation Development Project	20.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.00	0.00
National Disaster Risk Reduction and Management Fund	58.70	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	90.43	19.95
Repair of National Irrigation Systems	6,092.39	-	-	105.45	277.81	1.04	684.00	-	6.13	31.71	-	-	148.28	233.64	1.08	583.00	-	0.10	23.71	90.70	75.23
Repair of National Irrigation Systems damaged by	396.17	-	-	0.10	5.67	1.00	30.00	-	-	-	-	-	-	2.97	1.00	15.00	-	-	-	93.50	70.79
Restoration of National Irrigation Systems	2,638.85	-	6,473	-	0.62	-	6.00	-	-	-	-	3,724	2.00	9.63	-	48.00	-	0.74	-	88.31	73.94
Sub-Program 2: Communal Irrigation Systems	7,370.92	-	12,668	34.41	325.44	59.57	1,495.25	-	-	3.95	35	9,911	27.07	408.00	47.63	1,182.00	-	27.00	2.40	82.32	60.76
National Disaster Risk Reduction and Management Fund	10.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	55.65	14.28
Repair of Communal Irrigation Systems	3,314.82	-	10	31.56	259.09	58.34	1,138.25	-	-	3.90	35	-	24.72	214.34	47.63	958.00	-	-	2.40	81.31	59.19
Repair of Communal Irrigation Systems damaged by	1,199.92	-	-	2.85	61.53	-	338.00	-	-	-	-	130	2.35	40.42	-	204.00	-	-	-	87.45	63.22
Restoration of Communal Irrigation Systems	2,846.18	-	12,658	-	4.82	1.23	19.00	-	-	0.05	-	9,781	-	153.24	-	20.00	-	27.00	-	81.42	61.71
Sub-Program 3: Other Irrigation Systems	580.41	-	-	5.06	3.20	4.56	60.00	-	-	-	-	-	4.86	3.62	4.55	55.00	-	-	-	96.68	82.02
Repair of Pump Irrigation Systems	580.41	-	-	5.06	3.20	4.56	60.00	-	-	-	-	-	4.86	3.62	4.55	55.00	-	-	-	96.68	82.02
PROGRAM 2: Irrigation Systems Development Program	8,936.60	15,137	1,407	-	5.45	4.71	174.00	-	-	-	6,682	672	-	5.08	3.51	16.00	-	-	2.65	58.41	42.65
Sub-Program 1: New National Irrigation	2,350.88	2,280	-	-	-	-	-	-	-	-	519	-	-	0.12	-	6.00	-	-	-	39.50	27.34
Balog-Balog Multipurpose Project Phase II	789.05	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	5.11	2.25
Bugko Irrigation Project	45.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	99.52
Bulao Irrigation Project	68.00	42	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	19.55	16.18
Caulaman IP (formerly Upper Gumain RIP)	50.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Dibuluan River Irrigation Project	50.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	72.75	49.80
DITSAAN-RAMAIN RIP	68.91	145	-	-	-	-	-	-	-	-	114	-	-	-	-	-	-	-	-	89.55	68.29
Gaulan Irrigation Project (Lower I)	18.60	574	-	-	-	-	-	-	-	-	-	-	-	0.12	-	6.00	-	-	-	100.00	90.29
Hagbay Irrigation Project	56.50	308	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	20.75	16.48
Hilabangan Irrigation Project	46.79	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	19.36	23.33
Ilocos Norte -Ilocos Sur-Abra Irrigation Project	10.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	98.03	68.79
ILOCOS SUR TRANSBASIN PROJECT (ISTP)	10.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	99.96
Imelda Irrigation Project (Lower II)	100.00	300	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	52.60	26.15



NATIONAL IRRIGATION ADMINISTRATION
CY 2023 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF MARCH 31, 2024

PARTICULARS	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road(km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road(km)	Gravel (km)	PHY (%)	FIN (%)
Jalaur River Multipurpose Project, Stage II	175.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	28.00	28.00
Lebak Integrated Irrigation Project	50.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	68.18
LIBANG IP	150.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.00	0.00
Lison Valley Irrigation Project	35.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	80.66	63.23
Lower Apayao River Irrigation Project (LARIP), Apayao	5.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
LUSOD INTEGRATED NATIONAL IRRIGATION PROJECT	50.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	27.55	9.70
Malinao Dam Improvement Project	5.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.00	0.00
Manat NIP	150.00	272	-	-	-	-	-	-	-	-	120	-	-	-	-	-	-	-	-	95.49	49.21
Panay River Basin Integrated Development Project	10.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	17.33	12.73
Pangasinan Irrigation Project	20.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.00	0.00
Pinipisakan Irrigation Project	130.00	448	-	-	-	-	-	-	-	-	260	-	-	-	-	-	-	-	-	78.97	68.65
Tanjay-Bais River IP	148.04	100	-	-	-	-	-	-	-	-	25	-	-	-	-	-	-	-	-	72.69	22.40
TUMAUINI RIVER MULTI PURPOSE PROJECT	10.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	63.37	14.32
Upi Integrated River Irrigation Project	100.00	91	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	62.56	53.15
Sub-Program 2: Establishment of Pump Irrigation	1,654.58	2,934	989	-	3.96	1.71	26.00	-	-	-	966	356	-	0.18	0.70	3.00	-	-	-	59.42	45.36
Solar Power-Driven Pump Irrigation Projects	1,654.58	2,934	989	-	3.96	1.71	26.00	-	-	-	966	356	-	0.18	0.70	3.00	-	-	-	59.42	45.36
Sub-Program 3: Small Reservoir Irrigation	1,415.73	3,882	-	-	-	-	-	-	-	-	1,280	-	-	-	-	-	-	-	-	43.03	29.71
Bagtingon Small Reservoir Irrigation Project	150.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Balasig Small Reservoir Irrigation Project	50.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	65.10	38.18
BALBALUNGAO SMALL RESERVOIR IRRIGATION PROJECT	100.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	44.43	20.48
BAYABAS SMALL RESERVOIR IRRIGATION PROJECT	50.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	93.00	76.72
Bayaoas Small Reservoir Irrigation Project	100.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.71	0.68
Bayuyan SRIP	20.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	2.83	1.41
CABANO SRIP	55.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	8.28	2.87
Calapangan SRIP	50.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	42.09	27.10
Calunasan SRIP	20.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	48.02	2.83
Dumoloc Small Reservoir Irrigation Project	200.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	13.23	1.77
Hibale SRIP	10.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.86	-
Hibulungan Small Reservoir Irrigation Project	164.98	2,750	-	-	-	-	-	-	-	-	1,000	-	-	-	-	-	-	-	-	85.00	72.99
Ibato-Iraan Small Reservoir Irrigation Project	56.11	172	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	5.24	5.24
Linoan SRIP	15.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	74.00	2.77
Macalelon Small Reservoir Irrigation Project	124.64	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	68.87	41.27
Sta. Rita Small Reservoir Irrigation Project	200.00	960	-	-	-	-	-	-	-	-	280	-	-	-	-	-	-	-	-	67.27	49.15
Tulunan SRIP	50.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	96.14	98.08
Sub-Program 4: Special Irrigation	2,589.60	4,804	-	-	-	3.00	4.00	-	-	-	3,085	-	-	3.44	1.41	2.00	-	-	2.65	78.11	57.20
Small Irrigation Projects (SIP)	2,589.60	4,804	-	-	-	3.00	4.00	-	-	-	3,085	-	-	3.44	1.41	2.00	-	-	2.65	78.11	57.20



NATIONAL IRRIGATION ADMINISTRATION
CY 2023 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF MARCH 31, 2024

PARTICULARS	ALLOCATION (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT									
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road(km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road(km)	Gravel (km)	PHY (%)	FIN (%)
Sub-Program 6: Other Irrigation Systems	925.81	1,237	418	-	1.49	-	144.00	-	-	-	831	316		1.35	1.40	5.00				75.78	55.78
Comprehensive Agrarian Reform Program-IC (CARP-IC)	821.01	1,192	418	-	-	-	9.00	-	-	-	831	316		1.35	1.40	5.00				84.58	62.25
Comprehensive Agrarian Reform Program-Irrigation Component (CARP-IC)	104.80	45	-	-	1.49		135.00		-											19.11	5.05
Total for OPERATIONS	29,999.15	15,137	20,548	145.02	618.19	70.88	2,449.25	-	106.85	66.60	6716.51	14,307	182.21	666.33	66.60	1,902.00	-	118.54	59.33	77.75	60.03
SUPPORT TO OPERATIONS																					
Establishment of Farmland GIS	256.92	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	7.38
Feasibility Study & Detailed Engineering (FSDE) and Pre- Heavy Equipment Procurement for Irrigation Systems	392.37	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	32.98
Irrigation Management Transfer Support Services (IMTSS)	776.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	5.88
Payment for ROW, Completion Works and Unpaid Claims	398.46	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	26.87
Quick Response Fund (QRF)	30.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.00
Quick Response Fund (QRF)	300.00	-	-	-	-	-	-	-	-	-	-	-	-	0.36	-	7.00	-	-	-	-	62.60
Total for SUPPORT TO OPERATIONS	2,153.75	-	-	-	-	-	-	-	-	-	0	-	-	0.36	-	7.00	-	-	-	-	-
GRAND TOTAL	40,759,293.91	15,137	20,548	145.02	618.19	70.88	2,449.25	-	106.85	66.60	6,716.51	14,307	182.21	666.69	57.77	1,909.00	-	118.54	59.33	75.93	48.05

System Generated by Online Physical and Financial Accomplishment Information System.