



NATIONAL IRRIGATION ADMINISTRATION
CY 2020 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF SEPTEMBER 30, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
GENERAL ADMINISTRATION AND SUPPORT																					
	3,546,506	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Payment of NIA's Obligation to CE-Casencan for Water delivery fee																					
Operation and Maintenance of NIS Pump Irrigation Systems	284,848	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	99.84
Operating Subsidy	5,759,150	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	9.57
Total for GENERAL ADMINISTRATION AND SUPPORT	9,590,504	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SUPPORT TO OPERATIONS																					
Establishment of Farmland GIS	86,951	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	77.81
Feasibility Study & Detailed Engineering (FSDE)	706,493	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	63.43
and Pre-Engineering Activities of Various Projects																					
Irrigation Management Transfer Support	94,682	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	58.24
Services (IMTSS)																					
Payment for ROW, Completion Works & Unpaid	110,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Claims and Damages of Completed Projects																					
Total for SUPPORT TO OPERATIONS	998,125	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
OPERATIONS																					
PROGRAM 1: Irrigation Systems Restoration Program	9,135,949	50	9,350	116.70	674.04	49.41	1,999	94,964.89	53.49	290.36	51	9,053	106.37	677.01	47.83	2,064	100,174.94	54.89	291.56	99.43	99.05
Sub-Program 1: National Irrigation Systems	6,579,065	-	6,020	105.39	435.05	7.85	858	78,720.89	53.11	289.06	-	5,574	96.89	435.23	6.27	853	83,829.94	53.51	290.26	99.24	99.00
Sub-Program 2: Communal Irrigation Systems	2,365,617	-	3,330	9.12	230.99	38.06	1,107	16,244.00	0.38	1.30	1	3,479	7.61	233.62	38.18	1,176	16,345.00	1.38	1.30	99.92	99.22
Sub-Program 3: Other Irrigation Systems	191,267	50	-	2.19	8.00	3.51	34	-	-	-	50	-	1.88	8.16	3.39	35	-	-	-	100.00	98.58
PROGRAM 2: Irrigation Systems Development Program	15,326,187	26,787	1,545	50.69	676.08	90.11	2,962	-	13.57	135.82	28,104	1,543	50.99	387.10	90.98	2,535	-	4.16	96.29	95.12	94.98
Sub-Program 1: New Irrigation Systems	5,388,334	7,618	677	14.13	135.54	-	650	-	13.33	104.98	8,582	677	22.94	120.60	0.43	541	-	2.82	71.26	86.83	89.94
Sub-Program 2: Establishment of Pump Irrigation Systems	2,507,659	4,773	-	-	260.00	15.56	309	-	-	-	4,773	-	-	11.04	15.56	102	-	-	-	100.00	99.16
Sub-Program 3: Small Reservoir Irrigation Projects	1,320,108	-	-	-	17.71	-	42	-	0.24	5.28	425	-	-	6.50	-	29	-	0.24	-	97.37	93.65
Sub-Program 4: Special Irrigation Projects	5,073,181	11,636	96	33.16	205.56	60.58	1,584	-	-	24.71	11,528	95	24.25	187.55	59.10	1,360	-	1.10	24.19	99.93	97.83
Sub-Program 5: Extension/Expansion Irrigation Systems	450,474	1,465	-	2.83	22.32	6.10	145	-	-	-	1,464	-	2.78	18.55	6.10	157	-	-	-	100.00	98.56
Sub-Program 6: Other Irrigation Projects	586,432	1,296	772	0.57	34.95	7.88	232	-	-	0.85	1,332	771	1.02	42.86	9.80	346	-	-	0.85	100.00	98.97
Total for OPERATIONS	24,462,136	26,837	10,895	167.40	1,350.12	139.53	4,961	94,964.89	67.06	426.17	28,155	10,596	157.36	1,064	138.82	4,599	100,174.94	59.05	387.86	96.73	96.50
OTHER SOURCES																					
Integrated Resources and Environment Management Project	180,857	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	94.09
(INREMP-IFAD)																					
National Disaster Risk Reduction Management Fund	333,576	-	-	-	3.18	-	2	-	-	-	-	-	-	6.42	-	14	-	-	-	100.00	99.97
Special Provision	467,029	140	295	16.44	28.27	-	43	-	0.91	26.71	151	321	16.24	22.16	-	27	-	0.91	26.36	100.00	98.40
Total for OTHER SOURCES	981,462	140	295	16.44	31.45	-	45	-	0.91	26.71	151	321	16.24	28.57	-	41	-	0.91	26.36	100.00	98.14
GRAND TOTAL	36,032,228	26,977	11,190	183.84	1,381.56	139.53	5,006	94,964.89	67.98	452.89	28,307	10,917	173.61	1,092.68	138.82	4,640	100,174.94	59.96	414.22	96.86	96.56

System Generated by Online Physical and Financial Accomplishment Information System

Prepared by:

ENGR. FERDINAND G. SALES

Acting Department Manager, Corporate Planning Services

Reviewed by:

ENGR. EUSEBIO S. VILLAMANTO

Acting Department Manager, Operations Department

Approved by:

ENGR. EDUARDO EDDIE G. GUILLEN

Administrator



PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
GENERAL ADMINISTRATION AND SUPPORT																					
	3,546,506	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Payment of NIA's Obligation to CE-Cascanan for Water delivery fee		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Operation and Maintenance of NIS Pump Irrigation Systems	284,848	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	99.84
Operating Subsidy	5,759,150	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	9.57
Total for GENERAL ADMINISTRATION AND SUPPORT	9,590,504	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SUPPORT TO OPERATIONS																					
Establishment of Farmland GIS	86,951	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	77.81
Feasibility Study & Detailed Engineering (FSDE)	706,493	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	63.43
and Pre-Engineering Activities of Various Projects		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Irrigation Management Transfer Support	94,682	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	58.24
Services (IMTSS)		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Payment for ROW, Completion Works & Unpaid	110,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Claims and Damages of Completed Projects		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Total for SUPPORT TO OPERATIONS	998,125	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
OPERATIONS																					
PROGRAM 1: Irrigation Systems Restoration Program	9,135,949	50	9,350	116.70	674.04	49.41	1,999	94,965	53.49	290.36	51	9,053	106.37	677.01	47.83	2,064	100,174.94	54.89	291.56	99.43	99.05
Sub-Program 1: National Irrigation Systems	6,579,065	-	6,020	105.39	435.05	7.85	858	78,721	53.11	289.06	-	5,574	96.89	435.23	6.27	853	83,829.94	53.51	290.26	99.24	99.00
Climate Change Adaptation Works (National Systems)	998,221	-	-	20.47	14.50	-	171	-	-	2.82	-	10	14.92	16.41	-	191	-	-	3.82	100.00	99.53
Coconet Slope Protection in National Irrigation Systems	95,251	-	-	-	0.02	-	-	78,721	-	-	-	-	-	1.37	-	2	83,821.94	-	-	100.00	99.99
Improvement of Service Roads in National Irrigation Systems	543,982	-	-	0.15	-	-	3	-	48.95	215.11	-	-	-	-	-	3	-	48.97	217.48	100.00	99.90
National Irrigation Sector Rehabilitation and Improvement Project (NIS RIP)	50,076	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Lasang RIS Improvement Project, Davao del Norte	200,000	-	-	-	28.90	-	-	-	-	-	-	-	-	28.90	-	-	8.00	-	-	100.00	100.00
Agos RIS Improvement Project, Quezon	50,000	-	-	-	4.66	2.35	27	-	0.72	-	-	-	-	4.54	0.77	28	-	1.10	-	100.00	98.82
Repair of National Irrigation Systems	3,486,128	-	100	81.21	305.63	0.06	457	-	3.44	59.89	-	100	78.56	308.31	0.06	458	-	3.44	59.89	100.00	99.79
Restoration of National Irrigation Systems	1,155,407	-	5,920	3.56	81.35	5.44	200	-	-	11.25	-	5,464	3.41	75.70	5.44	171	-	-	9.08	100.00	99.81
Sub-Program 2: Communal Irrigation Systems	2,365,617	-	3,330	9.12	230.99	38.06	1,107	16,244	0.38	1.30	1	3,479	7.61	233.62	38.18	1,176	16,345.00	1.38	1.30	99.92	99.22
Coconet Slope Protection in Communal Irrigation Systems	16,500	-	-	-	-	-	-	16,244	-	-	-	-	-	-	-	-	16,244.00	-	-	100.00	100.00
Repair of Communal Irrigation Systems	1,733,639	-	-	6.76	186.89	14.64	850	-	0.38	1.00	-	10	5.25	191.89	14.87	927	-	1.38	1.00	100.00	99.21
Restoration of Communal Irrigation Systems	615,477	-	3,330	2.36	44.10	23.42	257	-	-	0.30	1	3,469	2.36	41.73	23.31	249	101.00	-	0.30	99.68	99.25
Sub-Program 3: Other Irrigation Systems	191,267	50	-	2.19	8.00	3.51	34	-	-	-	50	-	1.88	8.16	3.39	35	-	-	-	100.00	98.58
Repair of Groundwater Pump Irrigation Systems	191,267	50	-	2.19	8.00	3.51	34	-	-	-	50	-	1.88	8.16	3.39	35	-	-	-	100.00	98.58
PROGRAM 2: Irrigation Systems Development Program	15,326,187	26,787	1,545	50.69	676.08	90.11	2,962	-	13.57	135.82	28,104	1,543	50.99	387.10	90.98	2,535	-	4.16	96.29	95.12	94.98
Sub-Program 1: New Irrigation Systems	5,388,334	7,618	677	14.13	135.54	-	650	-	13.33	104.98	8,582	677	22.94	120.60	0.43	541	-	2.82	71.26	86.83	89.94
Lower Apayao Irrigation Project, Apayao	120,855	-	-	-	-	-	15	-	12.00	-	-	-	-	-	-	15	-	-	-	100.00	100.00
Ilocos Norte Irrigation Project - Stage II, Ilocos Norte	25,700	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Ilocos Sur Transbasin Project, Ilocos Sur	55,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Lower Agno River Irrigation System Improvement Project, Pangasinan	800,000	1,814	677	-	65.31	-	151	-	-	61.39	1,814	677	-	68.02	-	186	-	-	43.41	100.00	100.00
Dibuluan River Irrigation Project, Isabela	28,362	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Tumauini River Multipurpose Project, Isabela	130,660	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	99.41	96.74
Balog-Balog Multipurpose Project Phase II, Tarlac	789,757	-	-	-	-	-	-	-	-	-	1,297	-	-	-	-	-	-	-	-	100.00	99.52
North Lawis Palongohan IP, Zambales	120,000	430	-	-	9.15	-	26	-	-	-	430	-	-	10.74	-	26	-	-	-	100.00	100.00
Upper Gumain River Irrigation Project, Pampanga	55,000	-	-	-	-	-	-	-	-	1.80	-	-	-	-	-	-	-	1.80	-	100.00	100.00
Marikit Irrigation Project, Nueva Ecija	16,500	45	-	-	1.45	-	12	-	-	-	45	-	-	1.45	-	12	-	-	-	100.00	100.00
Quipot Irrigation Project, Quezon	150,000	805	-	0.89	9.77	-	27	-	1.33	-	698	-	-	-	-	-	-	-	-	100.00	96.85
Hilabangan Irrigation Project, Negros Occidental	116,738	1,000	-	-	-	-	-	-	-	-	1,000	-	-	-	-	-	-	-	-	100.00	96.01
Jalaur River Multipurpose Project - Stage II, Iloilo	844,344	-	-	-	-	-	10	-	-	-	-	-	-	-	-	-	-	-	-	30.72	52.00
Malogo Irrigation Project, Negros Occidental	54,929	500	-	-	-	-	-	-	-	-	500	-	-	-	-	-	-	-	-	100.00	99.90



NATIONAL IRRIGATION ADMINISTRATION
CY 2020 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF SEPTEMBER 30, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	69.35	85.18
Panay River Basin Integrated Development Project (PRBIDP), Capiz																					
Amlan Irrigation Project, Negros Oriental	38,057	70	-	-	-	-	-	-	-	-	70	-	-	-	-	-	-	-	-	100.00	100.00
Bohol Northeast Basin Multipurpose Project, Bohol	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	23.18	20.90
Malinao Dam Improvement Project, Bohol	61,324	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	82.19	79.68
Sta. Agueda-Datagon Irrigation Project, Negros Oriental	55,000	110	-	-	-	-	-	-	-	-	110	-	-	-	-	-	-	-	-	100.00	100.00
Tanjay-Bais River Irrigation Project, Negros Oriental	55,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	86.71
Pinipisakan Irrigation Project, Northern Samar	68,750	540	-	4.77	8.78	-	134	-	-	4.77	531	-	10.97	5.10	-	71	-	-	4.71	100.00	99.99
Ditsaan-Ramain Irrigation Project, Lanao del Sur	46,000	70	-	-	2.95	-	5	-	-	0.22	70	-	-	2.95	-	5	-	-	0.22	100.00	100.00
Upper Saug River Irrigation Project, Davao del Norte	100,000	736	-	-	6.00	-	-	-	-	-	407	-	-	6.00	-	-	-	-	-	100.00	100.00
Sapalan River Irrigation Project, Maguindanao	330,000	334	-	-	12.67	-	49	-	-	14.53	110	-	-	8.27	-	41	-	-	5.79	98.37	98.37
Manat NIP, Compostella Valley	81,304	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
	72,896	-	-	-	-	-	-	-	-	8.98	-	-	-	-	-	-	-	-	3.16	100.00	100.00
Kabulnan 2 Multipurpose Irrigation & Power Project, Sultan Kudarat																					
Lebak Integrated River Irrigation Project, Sultan Kudarat	82,500	-	-	-	5.00	-	10	-	-	-	-	-	-	0.77	-	-	-	-	-	100.00	100.00
Malitubog-Maridagao Irrigation Project Phase II, North Cotabato	600,000	914	-	8.47	2.56	-	81	-	-	-	1,251	-	11.97	5.15	-	52	-	2.82	-	100.00	100.00
Upi Integrated Irrigation Project, Maguindanao	5,500	-	-	-	-	-	5	-	-	1.65	-	-	-	-	-	5	-	-	1.65	100.00	100.00
Bislig City Integrated Development Project-IC, Surigao Del Sur	55,000	-	-	-	10.20	-	99	-	-	-	-	-	-	10.20	-	99	-	-	-	100.00	100.00
Libang Irrigation Project, Agusan del Sur	120,000	250	-	-	-	-	14	-	-	11.64	250	-	-	-	-	14	-	-	10.52	100.00	100.00
Bugko Irrigation Project, Northern Samar	51,091	-	-	-	0.42	-	4	-	-	-	-	-	-	0.43	-	-	-	-	-	100.00	99.32
Catarman-Bobon Irrigation Project, Northern Samar	20,067	-	-	-	1.28	-	8	-	-	-	-	-	-	1.22	-	12	-	-	-	100.00	100.00
Lower Sibuguey I RIS Extension Project, Zamboanga Sibugay	38,000	-	-	-	-	-	-	-	-	-	-	-	-	0.30	0.43	3	-	-	-	100.00	100.00
Sub-Program 2: Establishment of Pump Irrigation Systems	2,507,659	4,773	-	-	260.00	15.56	309	-	-	-	4,773	-	-	11.04	15.56	102	-	-	-	100.00	99.16
Alfonso Lista Pump Irrigation Project, Ifugao	460,000	800	-	-	200.00	-	16	-	-	-	800	-	-	11.04	-	16	-	-	-	100.00	100.00
Chico River Pump Irrigation Project, Cagayan	1,448,807	-	-	-	60.00	-	207	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Establishment of Groundwater Pump IP (EGPIP)	598,852	3,973	-	-	-	15.56	86	-	-	-	3,973	-	-	-	15.56	86	-	-	-	100.00	96.48
Sub-Program 3: Small Reservoir Irrigation Projects	1,320,108	-	-	-	17.71	-	42	-	0.24	5.28	425	-	-	6.50	-	29	-	0.24	-	97.37	93.65
Ibingan Small Reservoir Irrigation Project, Sorsogon	84,170	-	-	-	7.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	97.39	91.85
Calunasan Small Reservoir Irrigation Project, Bohol	50,000	-	-	-	-	-	-	-	-	-	70	-	-	-	-	-	-	-	-	94.28	52.98
Hibale Small Reservoir Irrigation Project, Bohol	100,000	-	-	-	-	-	-	-	-	-	143	-	-	-	-	-	-	-	-	88.19	85.14
Benliw Small Reservoir Irrigation Project, Bohol	26,983	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	96.02	95.35
Balbalungao Small Reservoir Irrigation Project, Nueva Ecija	170,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	99.99
Bonotbonot Small Reservoir Irrigation Project, Bohol	27,500	-	-	-	-	-	-	-	-	-	150	-	-	-	-	-	-	-	-	63.80	63.78
Mabini Cayacay Small Reservoir Irrigation Project, Bohol	27,500	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	94.53
Bayuyan Small Reservoir Irrigation Project, Capiz	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	88.36
Bayaoas Small Reservoir Irrigation Project, Pangasinan	20,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	97.93
Cabano Small Reservoir Irrigation Project, Guimaras	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	99.00
Tulunon Small Reservoir Irrigation Project, North Cotabato	117,000	-	-	-	2.50	-	1	-	-	-	-	-	-	2.50	-	9	-	-	-	100.00	100.00
Gaco Small Reservoir Irrigation Project, Ilocos Sur	126,000	-	-	-	-	-	-	-	-	-	6	-	-	-	-	-	-	-	-	99.40	95.01
Macalelon Small Reservoir Irrigation Project, Quezon	170,955	-	-	-	5.14	-	21	-	-	-	56	-	-	-	-	-	-	-	-	96.47	96.47
Sulvec Small Reservoir Irrigation Project, Ilocos Norte	50,000	-	-	-	-	-	-	-	-	-	-	-	-	0.93	-	-	-	-	-	100.00	100.00
Bulo Small Reservoir Irrigation Project, Bulacan	50,000	-	-	-	3.07	-	20	-	0.24	5.28	-	-	-	3.07	-	20	-	0.24	-	100.00	100.00
Dumoloc Small Reservoir Irrigation Project, Pangasinan	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	99.47
Sub-Program 4: Special Irrigation Projects	5,073,181	11,636	96	33.16	205.56	60.58	1,584	-	-	24.71	11,528	95	24.25	187.55	59.10	1,360	-	1.10	24.19	99.93	97.83
Balikatan Sagip Patubig Program (BSPP)	57,958	61	96	-	11.72	28.03	99	-	-	-	62	95	-	11.73	28.04	99	-	-	-	100.00	99.95
Small Irrigation Projects (SIP)	5,015,222	11,575	-	33.16	193.84	32.56	1,485	-	-	24.71	11,466	-	24.25	175.82	31.06	1,261	-	1.10	24.19	99.93	97.81
Sub-Program 5: Extension/Expansion Irrigation Systems	450,474	1,465	-	2.83	22.32	6.10	145	-	-	-	1,464	-	2.78	18.55	6.10	157	-	-	-	100.00	98.56
Extension/Expansion of Existing Communal Irrigation Systems	368,554	1,187	-	2.83	14.90	6.10	103	-	-	-	1,186	-	2.78	14.70	6.10	119	-	-	-	100.00	98.23
Extension/Expansion of Existing National Irrigation Systems	81,920	278	-	-	7.42	-	42	-	-	-	278	-	-	3.85	-	38	-	-	-	100.00	100.00



NATIONAL IRRIGATION ADMINISTRATION
CY 2020 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF SEPTEMBER 30, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
Sub-Program 6: Other Irrigation Projects	586,432	1,296	772	0.57	34.95	7.88	232	-	-	0.85	1,332	771	1.02	42.86	9.80	346	-	-	0.85	100.00	98.97
Comprehensive Agrarian Reform Program-IC (CARP-IC)	586,432	1,296	772	0.57	34.95	7.88	232	-	-	0.85	1,332	771	1.02	42.86	9.80	346	-	-	0.85	100.00	98.97
Total for OPERATIONS	24,462,136	26,837	10,895	167.40	1,350.12	139.53	4,961	94,965	67.06	426.17	28,155	10,596	157.36	1,064	138.82	4,599	100,174.94	59.05	387.86	96.73	96.50
OTHER SOURCES																					
LOAN PROCEED																					
INTEGRATED RESOURCES AND ENVIRONMENT MANAGEMENT PROJECT (INREMP-IFAD)	180,857	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	94.09
Total for LOAN PROCEED	180,857	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	94.09
NDRRMF																					
National Disaster Risk Reduction Management Fund (Communal Systems)	303,976	-	-	-	0.61	-	2	-	-	-	-	-	-	3.85	-	14	-	-	-	100.00	99.97
National Disaster Risk Reduction Management Fund (National Systems)	29,600	-	-	-	2.57	-	-	-	-	-	-	-	-	2.57	-	-	-	-	-	100.00	100.00
Total for NDRRMF	333,576	-	-	-	3.18	-	2	-	-	-	-	-	-	6.42	-	14	-	-	-	100.00	99.97
SPECIAL PROVISION																					
Climate Change Adaptation Works (Communal Systems)	3,000	-	-	-	-	-	1	-	-	-	-	-	-	-	-	1	-	-	-	100.00	99.00
Climate Change Adaptation Works (National Systems)	6,000	-	-	-	-	-	2	-	-	-	-	-	-	-	-	2	-	-	-	100.00	99.00
Establishment of Groundwater Pump IP (EGPIP)	10,000	5	-	-	0.50	-	1	-	-	-	63	-	-	-	-	-	-	-	-	100.00	100.00
Rehabilitation of Communal Irrigation Systems (under INREMP-IFAD Financing Reallocation Project)	16,346	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	86.16
Jalaur River Multipurpose Project	100,000	95	-	-	14.65	-	-	-	-	-	48	26	-	7.77	-	-	-	-	-	95.30	87.42
Dibuluan RIP	5,059	-	-	0.45	-	-	2	-	-	-	-	-	0.45	-	-	2	-	-	-	100.00	100.00
Dabubu RIP	6,000	-	-	1.80	0.68	-	-	-	-	-	-	-	1.80	0.68	-	-	-	-	-	100.00	100.00
Nassiping PIP	4,048	-	-	-	0.09	-	-	-	0.51	-	-	-	-	0.09	-	-	-	0.51	-	100.00	99.95
Repair of Communal Irrigation Systems	71,430	-	-	0.20	4.87	-	9	-	-	-	-	-	-	5.53	-	6	-	-	-	100.00	100.00
Repair of National Irrigation Systems	120,000	-	-	14.00	4.01	-	1	-	-	25.91	-	-	14.00	3.66	-	-	-	-	25.91	100.00	100.00
Restoration of Communal Irrigation Systems	61,956	-	295	-	1.97	-	16	-	-	-	-	295	-	1.67	-	6	-	-	-	100.00	99.62
Improvement of Service Roads in National Irrigation Systems	3,190	-	-	-	-	-	-	-	0.40	-	-	-	-	-	-	-	-	0.40	-	100.00	100.00
Small Irrigation Projects (SIP)	60,000	40	-	-	1.50	-	11	-	-	0.80	40	-	-	2.75	-	10	-	-	0.45	100.00	99.95
Total for SPECIAL PROVISION	467,029	140	295	16.44	28.27	-	43	-	0.91	26.71	151	321	16.24	22.16	-	27	-	0.91	26.36	100.00	98.40
Total for OTHER SOURCES	981,462	140	295	16.44	31.45	-	45	-	0.91	26.71	151	321	16.24	28.57	-	41	-	0.91	26.36	100.00	98.14
GRAND TOTAL	36,032,228	26,977	11,190	183.84	1,381.56	139.53	5,006	94,965	67.98	452.89	28,307	10,917	173.61	1,092.68	138.82	4,640	100,174.94	59.96	414.22	96.86	96.56

System Generated by Online Physical and Financial Accomplishment Information System